

PRIVATE AND NOT FOR PUBLICATION

# ELL Derivative

Week No.

**29**

## WEEKLY OPERATING NOTICE

Containing

**SAFETY NOTICES**  
**TEMPORARY SPEED RESTRICTIONS**  
**ENGINEERING ARRANGEMENTS**  
**SIGNALLING AND PERMANENT WAY ALTERATIONS**  
(NEW ITEMS)  
(DETAILS OF WORK ALREADY CARRIED OUT)  
**GENERAL INSTRUCTIONS AND NOTICES**  
(AMENDMENTS TO OPERATING PUBLICATIONS)  
(MISCELLANEOUS INSTRUCTIONS)

**SATURDAY 11 OCTOBER 2025**  
**to**  
**FRIDAY 17 OCTOBER 2025**

**THIS NOTICE COVERS SELECTED LINES ONLY**

*Printed on Fri Oct 03 2025*

*If the weekly supply of this notice is not received at the normal time, application must be made to your local Manager*

**LINES COVERED BY THIS NOTICE**

EA1010 LIVERPOOL STREET TO SEVEN KINGS  
EA1011 SEVEN KINGS TO IPSWICH[Seven Kings to Shenfield]  
EA1040 ROMFORD TO UPMINSTER  
EA1150 CHANNELSEA SOUTH JN TO STRATFORD CENTRAL JN WEST  
EA1160 BETHNAL GREEN EAST JN TO BISHOPS STORTFORD  
EA1170 HACKNEY DOWNS NORTH JN TO ENFIELD TOWN  
EA1180 READING LANE JN TO NAVARINO ROAD JN (GRAHAM ROAD CURVE)  
EA1190 BURY STREET JN TO CHESHUNT JN  
EA1200 CLAPTON JN TO CHINGFORD  
EA1280 STRATFORD CENTRAL JN EAST TO COPPERMILL JN  
EA1290 TOTTENHAM SOUTH JN TO SOUTH TOTTENHAM EAST JN  
EA1300 SOUTH TOTTENHAM WEST JN TO SEVEN SISTERS JN  
EA1310 CAMDEN ROAD WEST JUNCTION TO RICHMOND  
EA1320 CAMDEN ROAD WEST JN TO STRATFORD  
EA1325 EAST LONDON LINE  
EA1327 SILWOOD JN TO OLD KENT ROAD JN  
EA1350 CHANNELSEA NORTH JN TO TEMPLE MILLS EAST JN  
EA1370 GOSPEL OAK TO BARKING TILBURY LINE JN WEST  
EA1380 FENCHURCH STREET TO SHOEBURYNESSE  
EA1390 BARKING TILBURY LINE JN EAST TO PITSEA VIA TILBURY  
LN165 HARRINGAY PARK JN TO HARRINGAY JN  
MD101 EUSTON TO ARMITAGE JN (EXCL)  
MD120 CAMDEN JN. TO WATFORD JN. DC LINES  
MD135 HARLESDEN JN TO WILLES DEN CARRIAGE SHED SOUTH  
MD145 CAMDEN ROAD JN.TO CAMDEN JN.  
MD150 KENSAL GREEN JN. TO WILLES DEN SUBURBAN JN.  
MD155 KENSAL GREEN JN. TO HARLESDEN JN. (CITY LINES)  
MD160 WILLES DEN HIGH LEVEL JN. TO MITRE BRIDGE JN.  
MD165 NORTH POLE JN. TO ACTON WELLS JN.  
SO250 FACT JN/BATT PIER JN/FALC JN/CLAP JN/W.L. JN TO WILLES DEN JN  
SO500 VICTORIA TO BRIGHTON  
SO510 LONDON BRIDGE TO EPSOM DOWNS (VIA FOREST HILL)  
SO645 BATTERSEA PARK TO PECKHAM RYE (ATLANTIC LINES)  
SO650 BALHAM JN TO BECKENHAM JN/NORWOOD JN/SYDENHAM  
SO680 SOUTH BERMONDSEY JUNCTION TO EPSOM (VIA MITCHAM JN)  
SW100 WATERLOO TO CLAPHAM JUNCTION/LINFORD STREET (ALL LINES)  
SW210 CLAPHAM JUNCTION TO READING  
SW220 LATCHMERE JN TO KENSINGTON OLYMPIA

**SECTION B - ENGINEERING ARRANGEMENTS.**

At or Between	Lines Affected	Remarks
<b><u>EA1320 CAMDEN ROAD WEST JN TO STRATFORD - Continued</u></b>		
<b><u>ITEM 210 CONTINUED</u></b>		

**PROTECTION LIMITS**

2330 FRI TO 0100 SAT

Down Slow: Beyond WM2100 pts# to Approach WM2531A pts#

Up Slow, Kilburn Up & Down Goods Loop: Beyond WM2531B pts# to Approach WM2101 pts#

**ADDITIONAL PROTECTION**

Down Primrose Hill: Beyond WM803#

Up Primrose Hill: Approach WM706#

0100 SAT TO 0500 SAT

Line A: Beyond WM494# to Approach WM490#

Euston Platforms 8 to 11, Line C, Down Slow: Bufferstops Euston Platforms 8 to 11 to Approach WM2531A pts#

Up Slow, Line B, Euston Platforms 8 to 11, Kilburn Up & Down Goods Loop: Beyond WM2531B pts# to Bufferstops

Euston Platforms 8 to 11

**ADDITIONAL PROTECTION**

Down DC Electric: Approach WM2103 pts#

Up DC Electric: Beyond WM900#

Down Primrose Hill: Beyond WM803#

Up Primrose Hill: Approach WM706#

**TRAFFIC REMARKS**

2330 FRI TO 0500 SAT

TRAINS TO TRAVEL OVER FAST LINES.

NO ROUTE BETWEEN NORTH LONDON LINES AND WESTCOAST MAIN LINE VIA PRIMROSE HILL. TRAINS TO DIVERT VIA GOSPEL OAK.

NO ACCESS QUEENS PARK SLOW LINE PLATFORMS.

NO AC ACCESS WILLESDEN TMD.

NO ACCESS AT HARLESDEN JN BETWEEN SLOW LINES AND WEMBLEY ICD AND WEFOC - TRAINS TO TRAVEL VIA GOSPEL OAK. DIVERTED SERVICES BETWEEN WEMBLEY CENTRAL AND CITY LINES TO TRAVEL VIA WILLESDEN RELIEF LINES AND UP & DOWN HIGH LEVEL GOODS.

AWC ECS TO RUN VIA WEST LONDON JN, WILLESDEN RELIEF LINE AND WEMBLEY CENTRAL (REVERSE).

0100 SAT TO 0500 SAT

EUSTON PLATFORMS 8 TO 11 TO BE CLEAR OF STABLED TRACTION.

TRAINS BETWEEN CAMDEN JN AND EUSTON TO TRAVEL OVER LINES D,E,X AND BE REPLATFOMED AT EUSTON.

**GENERAL REMARKS**

LINE CLEAR VERIFICATION (LCV) PROCESS APPLIES WITHIN THIS POSSESSION.

STAFF TO BE BOOKED TO RESET AXLE COUNTERS BETWEEN PRIMROSE HILL TUNNELS AND KENSAL GREEN TUNNELS AS REQUIRED BEFORE POSSESSION IS GIVEN UP.

**EA1325 HIGHBURY & ISLINGTON / DALSTON WEST CURVE**

**MONDAY 13 OCTOBER**

Ref. No. P2025/4166686 Possession Manager Cleshar Contract Services

Item	Highbury and Islington and Surrey Quays	Down and Up East London Line Possession	0055	to	0505	In Connection With Engineering Work 0km0m and 7km732m W2025/11281428
211			MON		MON	

**SECTION B - ENGINEERING ARRANGEMENTS.**

At or Between	Lines Affected	Remarks
<b><u>EA1325 Highbury &amp; Islington / Dalston West Curve - Continued</u></b>		
<b><u>ITEM 211 CONTINUED</u></b>		

**ISOLATION OF ELECTRICAL SECTIONS**

CURRENT WILL BE AFFECTED

NOTE: CURRENT ISOLATION WILL EXTEND BEYOND SIGNALS EL205 &amp; EL207 UP TO BUFFER STOPS IN LINE WITH NR STANDARD NR/L3ELP/27115

**PROTECTION LIMITS**

Down East London: Temporary Buffer Stop (Highbury and Islington Transfer Line)/Beyond EL205# to Approach to EL147pts#

Up East London: Beyond EL148pts# to Approach to EL207#/Buffer Stop (Highbury and Islington)

**TRAFFIC REMARKS**

ARL TRAINS TO BE STABLED IN DALSTON JUNCTION PLATFORMS 2 &amp; 3

**GENERAL REMARKS**

LCV PROCESS TO APPLY TO THIS POSSESSION

**MONDAY 13 to TUESDAY 14 OCTOBER**

Ref. No. P2025/4127889 Possession Manager Area Planning London Bridge (DU)

Item 212	Spa Road and Norwood Jn (London)	Down Sussex Slow / Down London Bridge Slow Possession	2350 MON	to	0510 TUE	Track Maintenance 1m65ch and 7m45ch W2025/11273945 Litter / Graffiti Clearance 1m65ch and 2m20ch W2025/11555841 Off Track Work 1m65ch and 7m28ch W2025/11306244 Structures Examination 1m75ch and 4m65ch W2025/11642409 Structures Work 2m55ch and 3m10ch W2025/11655595 Follow-Up Work 3m56ch and 6m27ch W2025/11271184
	Corbetts Lane Jn and Norwood Jn (London)	Down Sussex Fast/Down London Bridge Fast Possession	2350 MON	to	0510 TUE	
	Southwark Park Road Jn and Norwood Jn (London)	Up London Bridge Fast/Up Sussex Fast Possession	2350 MON	to	0510 TUE	
	Bricklayers Arms Jn and Norwood Jn (London)	Up London Bridge Slow/Up Sussex Slow Possession	2350 MON	to	0510 TUE	
	Spa Road and Bricklayers Arms Jn	Sussex Reversible Possession	2350 MON	to	0510 TUE	
	South Bermondsey Jn and Bricklayers Arms Jn	Bermondsey Reversible Possession	2350 MON	to	0510 TUE	
		Up Bermondsey Spur Possession	2350 MON	to	0510 TUE	
	New Cross Gate	Up Sussex Loop Possession	2350 MON	to	0510 TUE	
		Down East London Possession	2350 MON	to	0510 TUE	
		Up East London Possession	2350 MON	to	0510 TUE	
	Sydenham and Crystal Palace	Down Sydenham Spur Possession	2350 MON	to	0510 TUE	

**SECTION B - ENGINEERING ARRANGEMENTS.**

At or Between	Lines Affected	Remarks
<b><u>EA1325 Highbury &amp; Islington / Dalston West Curve - Continued</u></b>		
<b><u>ITEM 212 CONTINUED</u></b>		
	Up Sydenham Spur Possession	2350 to 0510 MON TUE
Crystal Palace	Platform 3 Possession	2350 to 0510 MON TUE
	Platform 5 Possession	2350 to 0510 MON TUE

**ISOLATION OF ELECTRICAL SECTIONS**

CURRENT WILL BE AFFECTED

**PROTECTION LIMITS**

Down Sussex Slow/Down London Bridge Slow: Beyond TL7270pts# to Approach T1502pts#

Down Sussex Fast/Down London Bridge Fast: Beyond TL7299pts# to Approach T1509pts#

Up London Bridge Fast/Up Sussex Fast: Beyond T1500pts# to Approach TL7278pts#

Up London Bridge Slow/Up Sussex Loop/Up Sussex Slow: Beyond T1501pts#

Sussex Reversible: Beyond TL7276pts# (in Up direction)

Bermondsey Reversible: Beyond TL7313pts# (in Up direction)

Up Bermondsey Spur: Approach TL7312pts#

Up East London: Approach EL268#

Down East London: Beyond TL4629#

Down Sydenham Spur: Approach TVC360pts#

Up Sydenham Spur: Beyond TVC361pts#

Platform 3 (Crystal Palace): Buffer Stops

Platform 5 (Crystal Palace): Buffer Stops

**TRAFFIC REMARKS**

SOUTHERN SERVICES WILL DIVERT VIA TULSE HILL

GTR THAMESLINK TO RUN VIA HERNE HILL AND STREATHAM

POSSESSION TO BE TAKEN AFTER PASSAGE OF 1P75 AT NORWOOD JN, 2F93 AT GIPSY HILL AND 1E56 AT SPA ROAD

RAIL REPLACEMENT ROAD SERVICE TO OPERATE BETWEEN LONDON BRIDGE AND EAST CROYDON

ARL TO STABLE UNITS IN CRYSTAL PALACE PLATFORMS 3 AND 5

**GENERAL REMARKS**

POSSESSION TO BE TAKEN AROUND TRAMM AT TL600 SIGNAL ON THE UP SUSSEX SLOW AT SYDENHAM PLATFORM 1

POSSESSION TO BE GIVEN UP AROUND TRAMM AT TL600 SIGNAL ON THE UP SUSSEX SLOW AT SYDENHAM PLATFORM 1

**TUESDAY 14 OCTOBER**

Ref. No. P2025/4168346 Possession Manager Cleshar Contract Services

Item 213	Highbury and Islington and New Cross Gate	Down and Up East London Line Possession	0110 to 0500 TUE TUE	In Connection With Engineering Work 0km0m and 9km73m W2025/11281550
	Canal Jn (SO511) and New Cross Gate	NXG Reversible Possession	0110 to 0500 TUE TUE	

**SECTION B - ENGINEERING ARRANGEMENTS.**

At or Between	Lines Affected	Remarks
<b><u>EA1325 Highbury &amp; Islington / Dalston West Curve - Continued</u></b>		
<b><u>ITEM 213 CONTINUED</u></b>		
Canal Jn (SO511) and Rolt Street Jn	Down and Up New Cross Possession	0110 to 0500 TUE TUE
Rolt Street Jn and New Cross	Up & Down New Cross Single Possession	0110 to 0500 TUE TUE
Silwood Jn and Old Kent Road Jn	Down and Up Silwood Possession	0110 to 0500 TUE TUE
Canal Jn (SO511) and New Cross Gate Depot	Northbound Exit Possession	0110 to 0500 TUE TUE

**ISOLATION OF ELECTRICAL SECTIONS**

CURRENT WILL BE AFFECTED

CURRENT ISOLATION WILL EXTEND BEYOND EL205 &amp; EL207 UP TO BUFFER STOPS IN LINE WITH NR STANDARD NR/L3ELP/27115

CURRENT ISOLATION WILL EXTEND BEYOND TL4629 SIGNAL UP TO START OF 80M GAP LINE WITH NR STANDARD NR/L3ELP/27115

**PROTECTION LIMITS**

Down East London/NXG Reversible: Temporary Buffer Stop (Highbury and Islington Transfer Line)/Beyond EL205# to Approach TL4629#

Up East London Line: Beyond EL268# to Approach to EL207#/Buffer Stop (Highbury and Islington)

Down and Up New Cross/New Cross Single: To Buffer Stop (Platform D)

Down Silwood: Approach TL615#

Up Silwood: Beyond EL354#

Northbound Exit: Beyond EL280,EL282,EL284,EL286,EL288

**TRAFFIC REMARKS**

TRAINS TO BE STABLED IN PLATFORMS 2 AND 3 AT DALSTON JUNCTION

**GENERAL REMARKS**

LCV PROCESS TO APPLY TO THIS POSSESSION

**TUESDAY 14 to WEDNESDAY 15 OCTOBER**

Ref. No. P2025/4127921 Possession Manager Area Planning London Bridge (DU)

Item 214	Spa Road and Norwood Jn (London)	Down Sussex Slow / Down London Bridge Slow Possession	2350 to 0510 TUE WED	Track Maintenance 1m65ch and 7m45ch W2025/11273893
	Corbetts Lane Jn and Norwood Jn (London)	Down Sussex Fast/Down London Bridge Fast Possession	2350 to 0510 TUE WED	Off Track Work 1m65ch and 7m28ch W2025/11306175
	Southwark Park Road Jn and Norwood Jn (London)	Up London Bridge Fast/Up Sussex Fast Possession	2350 to 0510 TUE WED	Structures Examination 1m75ch and 4m65ch W2025/11642452
	Bricklayers Arms Jn and Norwood Jn (London)	Up London Bridge Slow/Up Sussex Slow Possession	2350 to 0510 TUE WED	Survey Work 2m35ch and 3m56ch W2025/11299687
	Spa Road and Bricklayers Arms Jn	Sussex Reversible Possession	2350 to 0510 TUE WED	Structures Work 2m55ch and 3m10ch W2025/11655684

**SECTION B - ENGINEERING ARRANGEMENTS.**

At or Between	Lines Affected	Remarks
<b><u>EA1325 HIGHBURY &amp; ISLINGTON / DALSTON WEST CURVE - Continued</u></b>		
<b><u>ITEM 214 CONTINUED</u></b>		
South Bermondsey Jn and Bricklayers Arms Jn	Bermondsey Reversible Possession	2350 to 0510 TUE WED
	Up Bermondsey Spur Possession	2350 to 0510 TUE WED
New Cross Gate	Up Sussex Loop Possession	2350 to 0510 TUE WED
	Down East London Possession	2350 to 0510 TUE WED
	Up East London Possession	2350 to 0510 TUE WED
Sydenham and Crystal Palace	Down Sydenham Spur Possession	2350 to 0510 TUE WED
	Up Sydenham Spur Possession	2350 to 0510 TUE WED
Crystal Palace	Platform 3 Possession	2350 to 0510 TUE WED
	Platform 5 Possession	2350 to 0510 TUE WED

Litter / Graffiti Clearance  
2m60ch and 3m0ch  
W2025/11400052  
Station Work  
2m65ch and 7m45ch  
W2025/11384473  
Follow-Up Work  
3m56ch and 6m27ch  
W2025/11271123

**ISOLATION OF ELECTRICAL SECTIONS**

CURRENT WILL BE AFFECTED

**PROTECTION LIMITS**

Down Sussex Slow/Down London Bridge Slow: Beyond TL7270pts# to Approach T1502pts#

Down Sussex Fast/Down London Bridge Fast: Beyond TL7299pts# to Approach T1509pts#

Up London Bridge Fast/Up Sussex Fast: Beyond T1500pts# to Approach TL7278pts#

Up London Bridge Slow/Up Sussex Slow: Beyond T1501pts#

Sussex Reversible: Beyond TL7276pts# (in Up direction)

Bermondsey Reversible: Beyond TL7313pts# (in Up direction)

Up Bermondsey Spur: Approach TL7312pts#

Down East London: Beyond TL4629#

Up East London: Approach EL268#

Down Sydenham Spur: Approach TVC360pts#

Up Sydenham Spur: Beyond TVC361pts#

Platform 3 (Crystal Palace): Buffer Stops

Platform 5 (Crystal Palace): Buffer Stops

**TRAFFIC REMARKS**

SOUTHERN SERVICES WILL DIVERT VIA TULSE HILL

GTR THAMESLINK TO RUN VIA HERNE HILL AND STREATHAM

POSSESSION TO BE TAKEN AFTER PASSAGE OF 1P75 AT NORWOOD JN, 2F93 AT GIPSY HILL AND 1E56 AT SPA ROAD

RAIL REPLACEMENT ROAD SERVICE TO OPERATE BETWEEN LONDON BRIDGE AND EAST CROYDON

ARL TO STABLE UNITS IN CRYSTAL PALACE PLATFORMS 3 AND 5

**GENERAL REMARKS**

**SECTION B - ENGINEERING ARRANGEMENTS.**

At or Between	Lines Affected	Remarks
<b><u>EA1325 Highbury &amp; Islington / Dalston West Curve - Continued</u></b>		
<u>ITEM 214 CONTINUED</u>		
	POSSESSION TO BE TAKEN AROUND TRAMM AT TL600 SIGNAL ON THE UP SUSSEX SLOW AT SYDENHAM PLATFORM 1	
	POSSESSION TO BE GIVEN UP AROUND TRAMM AT TL600 SIGNAL ON THE UP SUSSEX SLOW AT SYDENHAM PLATFORM 1	

**WEDNESDAY 15 OCTOBER**

Ref. No. P2025/4168373 Possession Manager Cleshar Contract Services

Item 215	Highbury and Islington and Surrey Quays	Down and Up East London Line Possession	0055 to 0505 WED WED	In Connection With Engineering Work 0km0m and 7km732m W2025/11281554
----------	---	---	-------------------------	--

**ISOLATION OF ELECTRICAL SECTIONS**

CURRENT WILL BE AFFECTED

**PROTECTION LIMITS**

Down East London: Temporary Buffer Stop (Highbury and Islington Transfer Line)/Buffer Stop (Dalston Junction Platform 3) to Approach EL147pts#

Up East London: Beyond EL148pts# to Buffer Stop (Dalston Junction Platform 2)  
To Buffer Stop (Highbury and Islington)**TRAFFIC REMARKS**

TRAINS TO BE OUTSTABLED AT DALSTON JUNCTION

**GENERAL REMARKS**

LCV PROCESS TO APPLY TO THIS POSSESSION

**WEDNESDAY 15 to THURSDAY 16 OCTOBER**

Ref. No. P2025/4127870 Possession Manager Area Planning London Bridge (DU)

Item 216	New Cross Gate and Norwood Jn (London)	Down Sussex Slow/Down London Bridge Slow Possession	2350 to 0510 WED THU	Track Maintenance 4m12ch and 7m45ch W2025/11273808
		Down Sussex Fast/Down London Bridge Fast Possession	2350 to 0510 WED THU	Off Track Work 4m12ch and 7m28ch W2025/11306332
		Up London Bridge Fast/Up Sussex Fast Possession	2350 to 0510 WED THU	Station Work 4m12ch and 7m45ch W2025/11393958
		Up London Bridge Slow/Up Sussex Slow Possession	2350 to 0510 WED THU	Litter / Graffiti Clearance 5m40ch and 5m60ch W2025/11462847
	Sydenham and Crystal Palace	Down Sydenham Spur Possession	2350 to 0510 WED THU	PL Stoneblowing 5m45ch and 6m25ch W2025/11469670
		Up Sydenham Spur Possession	2350 to 0510 WED THU	Litter / Graffiti Clearance 6m22ch and 6m42ch W2025/11462852
	Crystal Palace	Platform 3 Possession	2350 to 0510 WED THU	Litter / Graffiti Clearance 7m5ch and 7m25ch W2025/11462902

**SECTION B - ENGINEERING ARRANGEMENTS.**

At or Between	Lines Affected	Remarks
<b><u>EA1325 Highbury &amp; Islington / Dalston West Curve - Continued</u></b>		
<u>ITEM 216 CONTINUED</u>		
	Platform 5 Possession	2350 to 0510 WED THU

**ISOLATION OF ELECTRICAL SECTIONS**

CURRENT WILL BE AFFECTED

**PROTECTION LIMITS**

- Down Sussex Slow/Down London Bridge Slow: Beyond TL8047pts# to Approach T1502pts#
- Down Sussex Fast/Down London Bridge Fast: Beyond TL8046pts# to Approach T1509pts#
- Up London Bridge Fast/Up Sussex Fast: Beyond T1500pts# to Approach TL4448#
- Up London Bridge Slow/Up Sussex Slow: Beyond T1501pts# to Approach TL4020#
- Down Sydenham Spur: Approach TVC360pts#
- Up Sydenham Spur: Beyond TVC361pts#
- Platform 3 (Crystal Palace): Buffer Stops
- Platform 5 (Crystal Palace): Buffer Stops

**TRAFFIC REMARKS**

SOUTHERN SERVICES WILL DIVERT VIA TULSE HILL

THAMESLINK TO RUN VIA HERNE HILL AND STREATHAM

POSSESSION TO BE TAKEN AFTER PASSAGE OF 1P75 AT NORWOOD JN, 2F93 AT GIPSY HILL AND 1E56 AT SPA ROAD

RAIL REPLACEMENT ROAD SERVICE TO OPERATE BETWEEN LONDON BRIDGE AND EAST CROYDON

ARL TO STABLE UNITS IN CRYSTAL PALACE PLATFORMS 3 AND 5

**GENERAL REMARKS**

POSSESSION TO BE TAKEN AROUND:  
TRAMM AT TL600 SIGNAL ON THE UP SUSSEX SLOW AT SYDENHAM  
STONEBLOWER (6U37) AT TL591 SIGNAL ON THE DOWN SUSSEX FAST AT FOREST HILL

POSSESSION TO BE GIVEN UP AROUND:  
TRAMM AT TL600 SIGNAL ON THE UP SUSSEX SLOW AT SYDENHAM  
STONEBLOWER (6U37) AT TL599 (KEYED) SIGNAL ON THE DOWN SUSSEX FAST AT SYDENHAM

**THURSDAY 16 OCTOBER**

Ref. No. P2025/4168335 Possession Manager Cleshar Contract Services

Item 217	Canal Jn (SO511) and Rolt Street Jn	Down and Up New Cross Possession	0110 THU	to	0500 THU	In Connection With Engineering Work 0km0m and 9km73m W2025/11281571
	Highbury and Islington and New Cross Gate	Down and Up East London Line Possession	0110 THU	to	0500 THU	
	Canal Jn (SO511) and New Cross Gate	NXG Reversible Possession	0110 THU	to	0500 THU	
	Rolt Street Jn and New Cross	Up & Down New Cross Single Possession	0110 THU	to	0500 THU	
	Silwood Jn and Old Kent Road Jn	Down and Up Silwood Possession	0110 THU	to	0500 THU	

**SECTION B - ENGINEERING ARRANGEMENTS.**

At or Between	Lines Affected	Remarks
<b><u>EA1325 Highbury &amp; Islington / Dalston West Curve - Continued</u></b>		
<u>ITEM 217 CONTINUED</u>		
Canal Jn (SO511) and New Cross Gate Depot	Northbound Exit Possession	0110 to 0500 THU THU

**ISOLATION OF ELECTRICAL SECTIONS**

CURRENT WILL BE AFFECTED

CURRENT ISOLATION WILL EXTEND BEYOND EL205 &amp; EL207 UP TO BUFFER STOPS IN LINE WITH NR STANDARD NR/L3ELP/27115

CURRENT ISOLATION WILL EXTEND BEYOND TL4629 SIGNAL UP TO START OF 80M GAP LINE WITH NR STANDARD NR/L3ELP/27115

**PROTECTION LIMITS**

Down East London/NXG Reversible: Temporary Buffer Stop (Highbury and Islington Transfer Line)/Beyond EL205# to Approach to TL4629#

Up East London Line: Beyond EL268# to Approach to EL207#/Buffer Stop (Highbury and Islington)

Down and Up New Cross/New Cross Single: To Buffer Stops (Platform D)

Down Silwood: Approach TL991# pts

Up Silwood: Beyond TL992pts#

Northbound Exit: Beyond EL280, EL282, EL284, EL286, EL288

**TRAFFIC REMARKS**

TRAINS TO BE STABLED IN PLATFORMS 2 AND 3 AT DALSTON JUNCTION

**GENERAL REMARKS**

LCV PROCESS TO APPLY TO THIS POSSESSION

**THURSDAY 16 to FRIDAY 17 OCTOBER**

Ref. No. P2025/4127868 Possession Manager Area Planning London Bridge (DU)

Item 218	Spa Road and Norwood Jn (London)	Down Sussex Slow / Down London Bridge Slow Possession	2350 to 0510 THU FRI	Track Maintenance 1m65ch and 7m45ch W2025/11273894
	Corbetts Lane Jn and Norwood Jn (London)	Down Sussex Fast/Down London Bridge Fast Possession	2350 to 0510 THU FRI	Structures Work 2m55ch and 3m10ch W2025/11655598
	Southwark Park Road Jn and Norwood Jn (London)	Up London Bridge Fast/Up Sussex Fast Possession	2350 to 0510 THU FRI	Litter / Graffiti Clearance 3m46ch and 3m66ch W2025/11400368
	Bricklayers Arms Jn and Norwood Jn (London)	Up London Bridge Slow/Up Sussex Slow Possession	2350 to 0510 THU FRI	Follow-Up Work 3m56ch and 6m27ch W2025/11271187
	Spa Road and Bricklayers Arms Jn	Sussex Reversible Possession	2350 to 0510 THU FRI	Litter / Graffiti Clearance 4m49ch and 4m69ch W2025/11400489
	South Bermondsey Jn and Bricklayers Arms Jn	Bermondsey Reversible Possession	2350 to 0510 THU FRI	

**SECTION B - ENGINEERING ARRANGEMENTS.**

<b>At or Between</b>	<b>Lines Affected</b>	<b>Remarks</b>
<b><u>EA1325 HIGHBURY &amp; ISLINGTON / DALSTON WEST CURVE - Continued</u></b>		
<b><u>ITEM 218 CONTINUED</u></b>		
	Up Bermondsey Spur Possession	2350 to 0510 THU FRI
New Cross Gate	Up Sussex Loop Possession	2350 to 0510 THU FRI
	Down East London Possession	2350 to 0510 THU FRI
	Up East London Possession	2350 to 0510 THU FRI
Sydenham and Crystal Palace	Down Sydenham Spur Possession	2350 to 0510 THU FRI
	Up Sydenham Spur Possession	2350 to 0510 THU FRI
Crystal Palace	Platform 3 Possession	2350 to 0510 THU FRI
	Platform 5 Possession	2350 to 0510 THU FRI

**ISOLATION OF ELECTRICAL SECTIONS**

CURRENT WILL BE AFFECTED

**PROTECTION LIMITS**

Down Sussex Slow/Down London Bridge Slow: Beyond TL7270pts# to Approach T1502pts#

Down Sussex Fast/Down London Bridge Fast: Beyond TL7299pts# to Approach T1509pts#

Up London Bridge Fast/Up Sussex Fast: Beyond T1500pts# to Approach TL7278pts#

Up London Bridge Slow/Up Sussex Slow: Beyond T1501pts#

Sussex Reversible: Beyond TL7276pts# (in Up direction)

Bermondsey Reversible: Beyond TL7313pts# (in Up direction)

Up Bermondsey Spur: Approach TL7312pts#

Down East London: Beyond TL4629#

Up East London: Approach EL268#

Down Sydenham Spur: Approach TVC360pts#

Up Sydenham Spur: Beyond TVC361pts#

Platform 3 (Crystal Palace): Buffer Stops

Platform 5 (Crystal Palace): Buffer Stops

**TRAFFIC REMARKS**

SOUTHERN SERVICES WILL DIVERT VIA TULSE HILL

THAMESLINK TO RUN VIA HERNE HILL AND STREATHAM

POSSESSION TO BE TAKEN AFTER PASSAGE OF 1P75 AT NORWOOD JN, 2F93 AT GIPSY HILL AND 1E56 AT SPA ROAD

RAIL REPLACEMENT ROAD SERVICE TO OPERATE BETWEEN LONDON BRIDGE AND EAST CROYDON

ARL TO STABLE UNITS IN CRYSTAL PALACE PLATFORMS 3 AND 5

**SECTION B - ENGINEERING ARRANGEMENTS.**

	<b>At or Between</b>	<b>Lines Affected</b>	<b>Remarks</b>		
<b><u>EA1325 Highbury &amp; Islington / Dalston West Curve - Continued</u></b>					
<b>FRIDAY 17 OCTOBER</b>					
Ref. No.	P2025/4168397		Possession Manager	Cleshar Contract Services	
Item 219	Highbury and Islington and New Cross Gate	Down and Up East London Line Possession	0110 FRI	to 0500 FRI	In Connection With Engineering Work 0km0m and 9km73m W2025/11281551
	Canal Jn (SO511) and New Cross Gate	NXG Reversible Possession	0110 FRI	to 0500 FRI	
	Canal Jn (SO511) and Rolt Street Jn	Down and Up New Cross Possession	0110 FRI	to 0500 FRI	
	Rolt Street Jn and New Cross	Up & Down New Cross Single Possession	0110 FRI	to 0500 FRI	
	Silwood Jn and Old Kent Road Jn	Down and Up Silwood Possession	0110 FRI	to 0500 FRI	
	Canal Jn (SO511) and New Cross Gate Depot	Northbound Exit Possession	0110 FRI	to 0500 FRI	

**ISOLATION OF ELECTRICAL SECTIONS**

CURRENT WILL BE AFFECTED

CURRENT ISOLATION WILL EXTEND BEYOND EL205 &amp; EL207 UP TO BUFFER STOPS IN LINE WITH NR STANDARD NR/L3ELP/27115

CURRENT ISOLATION WILL EXTEND BEYOND TL4629 SIGNAL UP TO START OF 80M GAP LINE WITH NR STANDARD NR/L3ELP/27115

**PROTECTION LIMITS**

Down East London/NXG Reversible: Temporary Buffer Stop (Highbury and Islington Transfer Line)/Beyond EL205# to Approach to TL4629#

Up East London Line: Beyond EL268# to Approach to EL207#/Buffer Stop (Highbury and Islington)

Down and Up New Cross/New Cross Single: To Buffer Stops (Platform D)

Down Silwood: Approach TL615#

Up Silwood: Beyond EL354#

Northbound Exit: Beyond EL280, EL282, EL284, EL286, EL288

**TRAFFIC REMARKS**

TRAINS TO BE STABLED IN PLATFORMS 2 AND 3 AT DALSTON JUNCTION

**GENERAL REMARKS**

LCV PROCESS TO APPLY TO THIS POSSESSION

**SECTION B - ENGINEERING ARRANGEMENTS.**

At or Between	Lines Affected	Remarks
---------------	----------------	---------

**SO250 FACT JN/BATT PIER JN/FALC JN/CLAP JN/W.L. JN TO WILLESDEN WEST LONDON JN - Continued****TUESDAY 14 OCTOBER**

Ref. No. P2025/4176818 Possession Manager Area Planning Orpington (DU)

Item 122	Stewarts Lane Jn Engine Shed Sidings Sidings Possession	1235 to 1605 TUE TUE	Patrolling 1m35ch and 1m53ch W2025/11322726
----------	---	-------------------------	---

**ISOLATION OF ELECTRICAL SECTIONS**

CURRENT WILL NOT BE AFFECTED

**PROTECTION LIMITS**

Engine Shed Sidings (Aggregate Sidings): C/O 748pts to Buffers (Protecting Signals VS571)

**TRAFFIC REMARKS**

SIDINGS TO BE OUTHBERTHED

**TUESDAY 14 OCTOBER**

Ref. No. P2025/4273139 Possession Manager AtkinsRealis .

Item 123	Clapham Jn and Queenstown Road Clapham Jn	Up Main Fast Module TS11 Section 2	0055 to 0440 TUE TUE	Signalling Works 0m0ch and 0m0ch W2025/11472512
		Up Main Loop Module TS11 Section 2	0055 to 0440 TUE TUE	
	West London Jn (SW) and Wandsworth Town	Down Windsor Slow Module TS11 Section 2	0055 to 0440 TUE TUE	
		Down Windsor Fast Module TS11 Section 2	0055 to 0440 TUE TUE	
	Clapham Jn and West London Jn (SW)	Up Windsor Fast Module TS11 Section 2	0055 to 0440 TUE TUE	
		Up Windsor Slow Module TS11 Section 2	0055 to 0440 TUE TUE	
	Longhedge Jn and Clapham Jn	Down Ludgate/Platform 2 Module TS11 Section 2	0055 to 0440 TUE TUE	
		Platform 1/Up Ludgate Module TS11 Section 2	0055 to 0440 TUE TUE	
	Latchmere No.2 Jn and Ludgate Jn	Down Latchmere Curve Module TS11 Section 2	0055 to 0440 TUE TUE	
		Up Latchmere Curve Module TS11 Section 2	0055 to 0440 TUE TUE	
	West London Jn (SW) and Clapham Jn	West London Siding No.1 Module TS11 Section 2	0055 to 0440 TUE TUE	
		West London Siding No.3 Module TS11 Section 2	0055 to 0440 TUE TUE	

**SECTION B - ENGINEERING ARRANGEMENTS.**

At or Between	Lines Affected	Remarks
<b><u>SO250 FACT JN/BATT PIER JN/FALC JN/CLAP JN/W.L. JN TO WILLESDEN WEST LONDON JN - Continued</u></b>		
<b><u>ITEM 123 CONTINUED</u></b>		
	West London Siding No.6 Module TS11 Section 2	0055 to 0440 TUE TUE
Clapham Yard	Sidings 1 to 49 Module TS11 Section 2	0055 to 0440 TUE TUE

**ISOLATION OF ELECTRICAL SECTIONS**

CURRENT WILL NOT BE AFFECTED

**PROTECTION LIMITS**

Up Main Fast: Beyond W132 to Approach W92

Up Main Loop: - to -

Down Windsor Fast: Beyond W129 to Approach W315

Down Windsor Slow: Beyond W127 to Approach W313

Up Windsor Fast: Beyond W300 to Approach W116

Up Windsor Slow: Beyond W302 to Approach W118

Down Ludgate/Platform 2: Beyond W135 to Approach W311

Platform 1/Up Ludgate: Beyond W306 to Approach VS70

Down Latchmere Curve: Beyond W161 to -

Up Latchmere Curve: Beyond W149 to -

West London Siding No.1: - to -

West London Siding No.3: - to -

West London Siding No.6: - to -

Clapham Yard Sidings 1 to 49: All Signals, Slots, Advanced Requests, Track &amp; Route Indications &amp; Points

**GENERAL REMARKS**

ITEM APPEARS IN THE WESSEX AND KENT/SUSSEX WONS. ALL CONCERNED MUST COME TO A CLEAR UNDERSTANDING AS TO WHICH WON THEY ARE REFERRING.

ITEM FOR THE OVER &amp; BACK TESTING FOR CLAPHAM YARD.

INDIVIDUAL LINES OR MULTIPLE LINES TO BE TAKEN IN AGREEMENT BETWEEN TESTER IN CHARGE, SIGNALLER AND SHUNTER.

TESTING MUST NOT IMPACT OTHER WORKS.

**TUESDAY 14 OCTOBER**

Ref. No. P2025/4182453 Possession Manager Wessex Inner

Item 124	Longhedge Jn and Ludgate Jn	Down Ludgate Line Blockage	1435 to 1445 TUE TUE	Permanent Way Inspection 2m62ch and 3m50ch W2025/11340615
		Up Ludgate Line Blockage	1435 to 1445 TUE TUE	

**ISOLATION OF ELECTRICAL SECTIONS**

CURRENT WILL NOT BE AFFECTED

**PROTECTION LIMITS**

Down Ludgate: Beyond W135 to Approach W630pts

Up Ludgate: Beyond W630pts (W306) to Approach VS70

**GENERAL REMARKS**

ITEM APPEARS IN THE WESSEX AND KENT/SUSSEX WONS. ALL CONCERNED MUST COME TO A CLEAR UNDERSTANDING AS TO WHICH WON THEY ARE REFERRING.

**SECTION B - ENGINEERING ARRANGEMENTS.**

At or Between	Lines Affected	Remarks
---------------	----------------	---------

**SO250 FACT JN/BATT PIER JN/FALC JN/CLAP JN/W.L. JN TO WILLESDEN WEST LONDON JN - Continued****TUESDAY 14 OCTOBER**

Ref. No. P2025/4182456 Possession Manager Wessex Inner

Item 125	Longhedge Jn and Ludgate Jn	Down Ludgate Line Blockage	1449 TUE	to 1500 TUE	Permanent Way Inspection 2m62ch and 3m50ch W2025/11340617
		Up Ludgate Line Blockage	1449 TUE	to 1500 TUE	

**ISOLATION OF ELECTRICAL SECTIONS**

CURRENT WILL NOT BE AFFECTED

**PROTECTION LIMITS**

Down Ludgate: Beyond W135 to Approach W630pts

Up Ludgate: Beyond W630pts (W306) to Approach VS70

**GENERAL REMARKS**

ITEM APPEARS IN THE WESSEX AND KENT/SUSSEX WONS. ALL CONCERNED MUST COME TO A CLEAR UNDERSTANDING AS TO WHICH WON THEY ARE REFERRING.

**WEDNESDAY 15 OCTOBER**

Ref. No. P2025/4273140 Possession Manager AtkinsRealis .

Item 126	Clapham Jn and Queenstown Road	Up Main Fast Module TS11 Section 2	0055 WED	to 0440 WED	Signalling Works 0m0ch and 0m0ch W2025/11472513
	Clapham Jn	Up Main Loop Module TS11 Section 2	0055 WED	to 0440 WED	
	West London Jn (SW) and Wandsworth Town	Down Windsor Slow Module TS11 Section 2	0055 WED	to 0440 WED	
		Down Windsor Fast Module TS11 Section 2	0055 WED	to 0440 WED	
	Clapham Jn and West London Jn (SW)	Up Windsor Fast Module TS11 Section 2	0055 WED	to 0440 WED	
		Up Windsor Slow Module TS11 Section 2	0055 WED	to 0440 WED	
	Longhedge Jn and Clapham Jn	Down Ludgate/Platform 2 Module TS11 Section 2	0055 WED	to 0440 WED	
		Platform 1/Up Ludgate Module TS11 Section 2	0055 WED	to 0440 WED	
	Latchmere No.2 Jn and Ludgate Jn	Down Latchmere Curve Module TS11 Section 2	0055 WED	to 0440 WED	
		Up Latchmere Curve Module TS11 Section 2	0055 WED	to 0440 WED	

**SECTION B - ENGINEERING ARRANGEMENTS.**

At or Between	Lines Affected	Remarks
<b><u>SO250 FACT JN/BATT PIER JN/FALC JN/CLAP JN/W.L. JN TO WILLESDEN WEST LONDON JN - Continued</u></b>		
<b><u>ITEM 126 CONTINUED</u></b>		
West London Jn (SW) and Clapham Jn	West London Siding No.1 Module TS11 Section 2	0055 to 0440 WED WED
	West London Siding No.3 Module TS11 Section 2	0055 to 0440 WED WED
	West London Siding No.6 Module TS11 Section 2	0055 to 0440 WED WED
Clapham Yard	Sidings 1 to 49 Module TS11 Section 2	0055 to 0440 WED WED

**ISOLATION OF ELECTRICAL SECTIONS**

CURRENT WILL NOT BE AFFECTED

**PROTECTION LIMITS**

Up Main Fast: Beyond W132 to Approach W92

Up Main Loop: - to -

Down Windsor Fast: Beyond W129 to Approach W315

Down Windsor Slow: Beyond W127 to Approach W313

Up Windsor Fast: Beyond W300 to Approach W116

Up Windsor Slow: Beyond W302 to Approach W118

Down Ludgate/Platform 2: Beyond W135 to Approach W311

Platform 1/Up Ludgate: Beyond W306 to Approach VS70

Down Latchmere Curve: Beyond W161 to -

Up Latchmere Curve: Beyond W149 to -

West London Siding No.1: - to -

West London Siding No.3: - to -

West London Siding No.6: - to -

Clapham Yard Sidings 1 to 49: All Signals, Slots, Advanced Requests, Track &amp; Route Indications &amp; Points

**GENERAL REMARKS**

ITEM APPEARS IN THE WESSEX AND KENT/SUSSEX WONS. ALL CONCERNED MUST COME TO A CLEAR UNDERSTANDING AS TO WHICH WON THEY ARE REFERRING.

ITEM FOR THE OVER &amp; BACK TESTING FOR CLAPHAM YARD.

INDIVIDUAL LINES OR MULTIPLE LINES TO BE TAKEN IN AGREEMENT BETWEEN TESTER IN CHARGE, SIGNALLER AND SHUNTER.

TESTING MUST NOT IMPACT OTHER WORKS.

**WEDNESDAY 15 OCTOBER**

Ref. No. P2025/4159929 Possession Manager Works Delivery Wessex

Item 127	Putney and West London Jn (SW)	Up Windsor Slow Possession	0055 to 0545 WED WED	Follow-Up Work 3m40ch and 3m74ch W2025/11228120
	Longhedge Jn and Clapham Jn	Down Ludgate/Platform 2/Middle Siding Possession	0055 to 0545 WED WED	Off Track Work 1m76ch and 3m74ch W2025/11614078
		Platform 1/Up Ludgate Possession	0055 to 0545 WED WED	Permanent Way Inspection 1m76ch and 3m74ch W2025/11395811
	Ludgate Jn and Latchmere No.2 Jn	Down Latchmere Curve Possession	0055 to 0545 WED WED	

**SECTION B - ENGINEERING ARRANGEMENTS.**

At or Between	Lines Affected	Remarks
<b><u>SO250 FACT JN/BATT PIER JN/FALC JN/CLAP JN/W.L. JN TO WILLESDEN WEST LONDON JN - Continued</u></b>		
<b><u>ITEM 127 CONTINUED</u></b>		

Up Latchmere Curve Possession	0055 to 0545 WED WED
-------------------------------	-------------------------

**ISOLATION OF ELECTRICAL SECTIONS**

CURRENT WILL BE AFFECTED

**PROTECTION LIMITS**

Up Windsor Slow: Beyond W336 to Approach W624Dia  
 Down Ludgate/Platform 2/Middle Siding: Beyond VS762pts# to Buffer Stops  
 Platform 1/Up Ludgate: Buffer Stops to Approach VS764pts#  
 Down Latchmere Curve: - to Approach TVC295pts#  
 Up Latchmere Curve: Beyond TVC296Dia# to -

**TRAFFIC REMARKS**

CLAPHAM JUNCTION PLATFORMS 1 & 2 AND MIDDLE SIDING BEYOND W311 AVAILABLE FOR BERTHING.  
 FREIGHT SERVICES TO BE DIVERTED VIA WEST LONDON LINE EXCEPT 6M08, 6M90, 6O59 AND 6O54 TO BE RETIMED. 2U04 TO RUN ON THE UP WINDSOR FAST FROM BARNES.

**GENERAL REMARKS**

POSSESSION APPEARS IN WESSEX AND KENT/SUSSEX WONS. ALL CONCERNED MUST COME TO A CLEAR UNDERSTANDING AS TO WHICH WON THEY ARE REFERRING.

**THURSDAY 16 OCTOBER**

Ref. No. P2025/4273137 Possession Manager AtkinsRealis .

Item 128	Clapham Jn and Queenstown Road	Up Main Fast Module TS11 Section 2	0055 to 0440 THU THU	Signalling Works 0m0ch and 0m0ch W2025/11472595
	Clapham Jn	Up Main Loop Module TS11 Section 2	0055 to 0440 THU THU	
	West London Jn (SW) and Wandsworth Town	Down Windsor Slow Module TS11 Section 2	0055 to 0440 THU THU	
		Down Windsor Fast Module TS11 Section 2	0055 to 0440 THU THU	
	Clapham Jn and West London Jn (SW)	Up Windsor Fast Module TS11 Section 2	0055 to 0440 THU THU	
		Up Windsor Slow Module TS11 Section 2	0055 to 0440 THU THU	
	Longhedge Jn and Clapham Jn	Down Ludgate/Platform 2 Module TS11 Section 2	0055 to 0440 THU THU	
		Platform 1/Up Ludgate Module TS11 Section 2	0055 to 0440 THU THU	
	Latchmere No.2 Jn and Ludgate Jn	Down Latchmere Curve Module TS11 Section 2	0055 to 0440 THU THU	
		Up Latchmere Curve Module TS11 Section 2	0055 to 0440 THU THU	

**SECTION B - ENGINEERING ARRANGEMENTS.**

At or Between	Lines Affected	Remarks
<b><u>SO250 FACT JN/BATT PIER JN/FALC JN/CLAP JN/W.L. JN TO WILLESDEN WEST LONDON JN - Continued</u></b>		
<b><u>ITEM 128 CONTINUED</u></b>		

West London Jn (SW) and Clapham Jn	West London Siding No.1 Module TS11 Section 2	0055 to 0440 THU THU
	West London Siding No.3 Module TS11 Section 2	0055 to 0440 THU THU
	West London Siding No.6 Module TS11 Section 2	0055 to 0440 THU THU
Clapham Yard	Sidings 1 to 49 Module TS11 Section 2	0055 to 0440 THU THU

**ISOLATION OF ELECTRICAL SECTIONS**

CURRENT WILL NOT BE AFFECTED

**PROTECTION LIMITS**

Up Main Fast: Beyond W132 to Approach W92

Up Main Loop: - to -

Down Windsor Fast: Beyond W129 to Approach W315

Down Windsor Slow: Beyond W127 to Approach W313

Up Windsor Fast: Beyond W300 to Approach W116

Up Windsor Slow: Beyond W302 to Approach W118

Down Ludgate/Platform 2: Beyond W135 to Approach W311

Platform 1/Up Ludgate: Beyond W306 to Approach VS70

Down Latchmere Curve: Beyond W161 to -

Up Latchmere Curve: Beyond W149 to -

West London Siding No.1: - to -

West London Siding No.3: - to -

West London Siding No.6: - to -

Clapham Yard Sidings 1 to 49: All Signals, Slots, Advanced Requests, Track &amp; Route Indications &amp; Points

**GENERAL REMARKS**

ITEM APPEARS IN THE WESSEX AND KENT/SUSSEX WONS. ALL CONCERNED MUST COME TO A CLEAR UNDERSTANDING AS TO WHICH WON THEY ARE REFERRING.

ITEM FOR THE OVER &amp; BACK TESTING FOR CLAPHAM YARD.

INDIVIDUAL LINES OR MULTIPLE LINES TO BE TAKEN IN AGREEMENT BETWEEN TESTER IN CHARGE, SIGNALLER AND SHUNTER.

TESTING MUST NOT IMPACT OTHER WORKS.

**THURSDAY 16 OCTOBER**

Ref. No. P2025/4159995 Possession Manager Works Delivery Wessex

Item 129	Putney and West London Jn (SW)	Up Windsor Slow Possession	0055 to 0545 THU THU	Follow Up Tamping 3m40ch and 3m74ch W2025/11228121 Off Track Work 1m76ch and 3m74ch W2025/11614087
	Longhedge Jn and Clapham Jn	Down Ludgate/Platform 2/Middle Siding Possession	0055 to 0545 THU THU	
		Platform 1/Up Ludgate Possession	0055 to 0545 THU THU	
	Ludgate Jn and Latchmere No.2 Jn	Down Latchmere Curve Possession	0055 to 0545 THU THU	

**SECTION B - ENGINEERING ARRANGEMENTS.**

At or Between	Lines Affected	Remarks
<b><u>SO250 FACT JN/BATT PIER JN/FALC JN/CLAP JN/W.L. JN TO WILLESDEN WEST LONDON JN - Continued</u></b>		
<b><u>ITEM 129 CONTINUED</u></b>		

Up Latchmere Curve Possession	0055 to 0545 THU THU
-------------------------------	-------------------------

**ISOLATION OF ELECTRICAL SECTIONS**

CURRENT WILL BE AFFECTED

**PROTECTION LIMITS**

Up Windsor Slow: Beyond W336 to Approach W624Dia  
 Down Ludgate/Platform 2/Middle Siding: Beyond VS762pts# to Buffer Stops  
 Platform 1/Up Ludgate: Buffer Stops to Approach VS764pts#  
 Down Latchmere Curve: - to Approach TVC295pts#  
 Up Latchmere Curve: Beyond TVC296Dia# to -

**TRAFFIC REMARKS**

CLAPHAM JUNCTION PLATFORMS 1 & 2 AND MIDDLE SIDING BEYOND W311 AVAILABLE FOR BERTHING. FREIGHT SERVICES TO BE DIVERTED VIA WEST LONDON LINE EXCEPT 6M08, 6M90, 6O59 AND 6O54 TO BE RETIMED. 2U04 TO RUN ON THE UP WINDSOR FAST FROM BARNES.

**GENERAL REMARKS**

POSSESSION APPEARS IN WESSEX AND KENT/SUSSEX WONS. ALL CONCERNED MUST COME TO A CLEAR UNDERSTANDING AS TO WHICH WON THEY ARE REFERRING.

POSSESSION TO BE TAKEN AROUND TAMPER AT SIGNAL W135 ON THE DOWN LUDGATE BETWEEN LONGHEDGE JN AND LUDGATE JN.

POSSESSION TO BE GIVEN UP AROUND TAMPER AT SIGNAL W135 ON THE DOWN LUDGATE BETWEEN LONGHEDGE JN AND LUDGATE JN.

**THURSDAY 16 OCTOBER**

Ref. No. P2025/4182624 Possession Manager Wessex Inner

Item 130	Clapham Jn and Latchmere No.2 Jn	Down Latchmere Curve Line Blockage	1010 to 1025 THU THU	Permanent Way Inspection 0m37ch and 0m69ch W2025/11340801
		Up Latchmere Curve Line Blockage	1010 to 1025 THU THU	

**ISOLATION OF ELECTRICAL SECTIONS**

CURRENT WILL NOT BE AFFECTED

**PROTECTION LIMITS**

Down Latchmere Curve: Beyond W643pts (W306) to Approach TVC699  
 Up Latchmere Curve: Beyond TVC296dia (TVC682) to Approach W643dia

**GENERAL REMARKS**

ITEM APPEARS IN THE WESSEX AND KENT/SUSSEX WONS. ALL CONCERNED MUST COME TO A CLEAR UNDERSTANDING AS TO WHICH WON THEY ARE REFERRING.

**SECTION B - ENGINEERING ARRANGEMENTS.**

	<b>At or Between</b>	<b>Lines Affected</b>	<b>Remarks</b>	
<b><u>SO250 FACT JN/BATT PIER JN/FALC JN/CLAP JN/W.L. JN TO WILLESDEN WEST LONDON JN - Continued</u></b>				
<b>FRIDAY 17 OCTOBER</b>				
Ref. No.	P2025/4273138		Possession Manager AtkinsRealis .	
Item 131	Clapham Jn and Queenstown Road Clapham Jn	Up Main Fast Module TS11 Section 2	0055 FRI	to 0440 FRI
		Up Main Loop Module TS11 Section 2	0055 FRI	to 0440 FRI
	West London Jn (SW) and Wandsworth Town	Down Windsor Slow Module TS11 Section 2	0055 FRI	to 0440 FRI
		Down Windsor Fast Module TS11 Section 2	0055 FRI	to 0440 FRI
	Clapham Jn and West London Jn (SW)	Up Windsor Fast Module TS11 Section 2	0055 FRI	to 0440 FRI
		Up Windsor Slow Module TS11 Section 2	0055 FRI	to 0440 FRI
	Longhedge Jn and Clapham Jn	Down Ludgate/Platform 2 Module TS11 Section 2	0055 FRI	to 0440 FRI
		Platform 1/Up Ludgate Module TS11 Section 2	0055 FRI	to 0440 FRI
	Latchmere No.2 Jn and Ludgate Jn	Down Latchmere Curve Module TS11 Section 2	0055 FRI	to 0440 FRI
		Up Latchmere Curve Module TS11 Section 2	0055 FRI	to 0440 FRI
	West London Jn (SW) and Clapham Jn	West London Siding No.1 Module TS11 Section 2	0055 FRI	to 0440 FRI
		West London Siding No.3 Module TS11 Section 2	0055 FRI	to 0440 FRI
		West London Siding No.6 Module TS11 Section 2	0055 FRI	to 0440 FRI
	Clapham Yard	Sidings 1 to 49 Module TS11 Section 2	0055 FRI	to 0440 FRI

Signalling Works  
0m0ch and 0m0ch  
W2025/11472596

**ISOLATION OF ELECTRICAL SECTIONS**

CURRENT WILL NOT BE AFFECTED

**SECTION B - ENGINEERING ARRANGEMENTS.**

At or Between	Lines Affected	Remarks
<b><u>SO250 FACT JN/BATT PIER JN/FALC JN/CLAP JN/W.L. JN TO WILLESDEN WEST LONDON JN - Continued</u></b>		
<b><u>ITEM 131 CONTINUED</u></b>		

**PROTECTION LIMITS**

Up Main Fast: Beyond W132 to Approach W92  
 Up Main Loop: - to -  
 Down Windsor Fast: Beyond W129 to Approach W315  
 Down Windsor Slow: Beyond W127 to Approach W313  
 Up Windsor Fast: Beyond W300 to Approach W116  
 Up Windsor Slow: Beyond W302 to Approach W118  
 Down Ludgate/Platform 2: Beyond W135 to Approach W311  
 Platform 1/Up Ludgate: Beyond W306 to Approach VS70  
 Down Latchmere Curve: Beyond W161 to -  
 Up Latchmere Curve: Beyond W149 to -  
 West London Siding No.1: - to -  
 West London Siding No.3: - to -  
 West London Siding No.6: - to -  
 Clapham Yard Sidings 1 to 49: All Signals, Slots, Advanced Requests, Track & Route Indications & Points

**GENERAL REMARKS**

ITEM APPEARS IN THE WESSEX AND KENT/SUSSEX WONS. ALL CONCERNED MUST COME TO A CLEAR UNDERSTANDING AS TO WHICH WON THEY ARE REFERRING.

ITEM FOR THE OVER & BACK TESTING FOR CLAPHAM YARD.  
 INDIVIDUAL LINES OR MULTIPLE LINES TO BE TAKEN IN AGREEMENT BETWEEN TESTER IN CHARGE, SIGNALLER AND SHUNTER.  
 TESTING MUST NOT IMPACT OTHER WORKS.

**FRIDAY 17 OCTOBER**

Ref. No. P2025/4182636 Possession Manager Wessex Inner

Item 132	Clapham Jn	Middle Siding Sidings Possession	0930 to 1000 FRI FRI	Permanent Way Inspection 0m6ch and 0m9ch W2025/11340812
----------	------------	-------------------------------------	-------------------------	---

**ISOLATION OF ELECTRICAL SECTIONS**

CURRENT WILL NOT BE AFFECTED

**PROTECTION LIMITS**

Middle Siding: Beyond W311 to Buffer Stops

**TRAFFIC REMARKS**

MIDDLE SIDING TO BE KEPT CLEAR.

**GENERAL REMARKS**

ITEM APPEARS IN THE WESSEX AND KENT/SUSSEX WONS. ALL CONCERNED MUST COME TO A CLEAR UNDERSTANDING AS TO WHICH WON THEY ARE REFERRING.

**SECTION B - ENGINEERING ARRANGEMENTS.**

At or Between	Lines Affected	Remarks
<b><u>SO510 LONDON BRIDGE TO EPSOM DOWNS (VIA FOREST HILL) - Continued</u></b>		
<b><u>ITEM 49 CONTINUED</u></b>		

**ISOLATION OF ELECTRICAL SECTIONS**

CURRENT WILL BE AFFECTED (POSSESSION)

CURRENT WILL NOT BE AFFECTED (LINE BLOCKAGE)

(Current to be restored to Charing Cross Platforms from 0450 for stock preparation)

**PROTECTION LIMITS**

Platforms 1-6 (Charing Cross): Buffer Stops

Down Charing Cross Slow: Approach TL7052pts#

Up Charing Cross Slow: Beyond TL7050pts#

4 Down: Beyond TL7299pts#

Down Kent Fast: Approach TL857pts#

Up Kent Fast: Beyond TL858pts#

Down Tanners Hill: Approach TL837pts#

Up Tanners Hill: Beyond TL838pts#

Down Snowhill/Down Snowhill Spur/Platform 4/4 Down (Line Blockage): TL4235/TL4411 to TL4445

5 Up/Platform 5/Up Snowhill (Line Blockage): TL4436 to TVS4408

Metropolitan Reversible (Line Blockage): TL2708 (in Up direction)

Up Kent Slow/3 Up (LBBT): TL242 to TL2536 (Protecting Signals TL242/TL240)

**TRAFFIC REMARKS**

CHARING CROSS PLATFORMS 1 TO 3 TO BE OUTBERTHED

ROUTE AVAILABLE FROM CANNON STREET VIA LINES 1-3 TO NEW CROSS / GREENWICH

ALL PLATFORMS AVAILABLE AT CANNON STREET

NO THROUGH ROUTE FOR GTR THAMESLINK SERVICES VIA LONDON BRIDGE

THAMESLINK SERVICES TO RUN VIA HERNE HILL AND STREATHAM

**MONDAY 13 to TUESDAY 14 OCTOBER**

Ref. No. P2025/4127889 Possession Manager Area Planning London Bridge (DU)

Item 179	Spa Road and Norwood Jn (London)	Down Sussex Slow / Down London Bridge Slow Possession	2350	to	0510	Track Maintenance 1m65ch and 7m45ch W2025/11273945
	Corbetts Lane Jn and Norwood Jn (London)	Down Sussex Fast/Down London Bridge Fast Possession	2350	to	0510	Litter / Graffiti Clearance 1m65ch and 2m20ch W2025/11555841
	Southwark Park Road Jn and Norwood Jn (London)	Up London Bridge Fast/Up Sussex Fast Possession	2350	to	0510	Off Track Work 1m65ch and 7m28ch W2025/11306244
	Bricklayers Arms Jn and Norwood Jn (London)	Up London Bridge Slow/Up Sussex Slow Possession	2350	to	0510	Structures Examination 1m75ch and 4m65ch W2025/11642409
	Spa Road and Bricklayers Arms Jn	Sussex Reversible Possession	2350	to	0510	Structures Work 2m55ch and 3m10ch W2025/11655595
	South Bermondsey Jn and Bricklayers Arms Jn	Bermondsey Reversible Possession	2350	to	0510	Follow-Up Work 3m56ch and 6m27ch W2025/11271184
		Up Bermondsey Spur Possession	2350	to	0510	

**SECTION B - ENGINEERING ARRANGEMENTS.**

At or Between	Lines Affected	Remarks
<b><u>SO510 LONDON BRIDGE TO EPSOM DOWNS (VIA FOREST HILL) - Continued</u></b>		
<b><u>ITEM 179 CONTINUED</u></b>		
New Cross Gate	Up Sussex Loop Possession	2350 to 0510 MON TUE
	Down East London Possession	2350 to 0510 MON TUE
	Up East London Possession	2350 to 0510 MON TUE
Sydenham and Crystal Palace	Down Sydenham Spur Possession	2350 to 0510 MON TUE
	Up Sydenham Spur Possession	2350 to 0510 MON TUE
Crystal Palace	Platform 3 Possession	2350 to 0510 MON TUE
	Platform 5 Possession	2350 to 0510 MON TUE

**ISOLATION OF ELECTRICAL SECTIONS**

CURRENT WILL BE AFFECTED

**PROTECTION LIMITS**

Down Sussex Slow/Down London Bridge Slow: Beyond TL7270pts# to Approach T1502pts#

Down Sussex Fast/Down London Bridge Fast: Beyond TL7299pts# to Approach T1509pts#

Up London Bridge Fast/Up Sussex Fast: Beyond T1500pts# to Approach TL7278pts#

Up London Bridge Slow/Up Sussex Loop/Up Sussex Slow: Beyond T1501pts#

Sussex Reversible: Beyond TL7276pts# (in Up direction)

Bermondsey Reversible: Beyond TL7313pts# (in Up direction)

Up Bermondsey Spur: Approach TL7312pts#

Up East London: Approach EL268#

Down East London: Beyond TL4629#

Down Sydenham Spur: Approach TVC360pts#

Up Sydenham Spur: Beyond TVC361pts#

Platform 3 (Crystal Palace): Buffer Stops

Platform 5 (Crystal Palace): Buffer Stops

**TRAFFIC REMARKS**

SOUTHERN SERVICES WILL DIVERT VIA TULSE HILL

GTR THAMESLINK TO RUN VIA HERNE HILL AND STREATHAM

POSSESSION TO BE TAKEN AFTER PASSAGE OF 1P75 AT NORWOOD JN, 2F93 AT GIPSY HILL AND 1E56 AT SPA ROAD

RAIL REPLACEMENT ROAD SERVICE TO OPERATE BETWEEN LONDON BRIDGE AND EAST CROYDON

ARL TO STABLE UNITS IN CRYSTAL PALACE PLATFORMS 3 AND 5

**GENERAL REMARKS**

POSSESSION TO BE TAKEN AROUND TRAMM AT TL600 SIGNAL ON THE UP SUSSEX SLOW AT SYDENHAM PLATFORM 1

POSSESSION TO BE GIVEN UP AROUND TRAMM AT TL600 SIGNAL ON THE UP SUSSEX SLOW AT SYDENHAM PLATFORM 1

**SECTION B - ENGINEERING ARRANGEMENTS.**

At or Between	Lines Affected	Remarks
---------------	----------------	---------

**SO510 LONDON BRIDGE TO EPSOM DOWNS (VIA FOREST HILL) - Continued****MONDAY 13 to TUESDAY 14 OCTOBER**

Ref. No. P2025/4115927 Repeated item, please see details under route SO500

Item  
168**TUESDAY 14 OCTOBER**

Ref. No. P2025/4168346 Possession Manager Cleshar Contract Services

Item	At or Between	Lines Affected	Start	End	Remarks
185	Highbury and Islington and New Cross Gate	Down and Up East London Line Possession	0110 TUE	to 0500 TUE	In Connection With Engineering Work 0km0m and 9km73m W2025/11281550
	Canal Jn (SO511) and New Cross Gate	NXG Reversible Possession	0110 TUE	to 0500 TUE	
	Canal Jn (SO511) and Rolt Street Jn	Down and Up New Cross Possession	0110 TUE	to 0500 TUE	
	Rolt Street Jn and New Cross	Up & Down New Cross Single Possession	0110 TUE	to 0500 TUE	
	Silwood Jn and Old Kent Road Jn	Down and Up Silwood Possession	0110 TUE	to 0500 TUE	
	Canal Jn (SO511) and New Cross Gate Depot	Northbound Exit Possession	0110 TUE	to 0500 TUE	

**ISOLATION OF ELECTRICAL SECTIONS**

CURRENT WILL BE AFFECTED

CURRENT ISOLATION WILL EXTEND BEYOND EL205 &amp; EL207 UP TO BUFFER STOPS IN LINE WITH NR STANDARD NR/L3ELP/27115

CURRENT ISOLATION WILL EXTEND BEYOND TL4629 SIGNAL UP TO START OF 80M GAP LINE WITH NR STANDARD NR/L3ELP/27115

**PROTECTION LIMITS**

Down East London/NXG Reversible: Temporary Buffer Stop (Highbury and Islington Transfer Line)/Beyond EL205# to Approach TL4629#

Up East London Line: Beyond EL268# to Approach to EL207#/Buffer Stop (Highbury and Islington)

Down and Up New Cross/New Cross Single: To Buffer Stop (Platform D)

Down Silwood: Approach TL615#

Up Silwood: Beyond EL354#

Northbound Exit: Beyond EL280,EL282,EL284,EL286,EL288

**TRAFFIC REMARKS**

TRAINS TO BE STABLED IN PLATFORMS 2 AND 3 AT DALSTON JUNCTION

**GENERAL REMARKS**

LCV PROCESS TO APPLY TO THIS POSSESSION

**SECTION B - ENGINEERING ARRANGEMENTS.**

At or Between	Lines Affected	Remarks
<b><u>SO510 LONDON BRIDGE TO EPSOM DOWNS (VIA FOREST HILL) - Continued</u></b>		
<b><u>ITEM 58 CONTINUED</u></b>		
Cannon Street and Metropolitan Jn	Metropolitan Reversible Line Blockage	0015 to 0450 WED WED
North Kent East Jn and London Bridge	3 Up Line Blockage (Between Trains)	0015 to 0450 WED WED
London Bridge and Borough Market Jn	Up Cannon Street Line Blockage (Between Trains)	0015 to 0450 WED WED

**ISOLATION OF ELECTRICAL SECTIONS**

CURRENT WILL BE AFFECTED (POSSESSION)

CURRENT WILL NOT BE AFFECTED (LINE BLOCKAGE)

(Current to be restored to Charing Cross Platforms from 0450 for stock preparation)

**PROTECTION LIMITS**

Platforms 1-6 (Charing Cross): Buffer Stops

Down Charing Cross Slow: Approach TL7052pts#

Up Charing Cross Slow: Beyond TL7050pts#

4 Down: Beyond TL7299pts#

Down Kent Fast: Approach TL857pts#

Up Kent Fast: Beyond TL858pts#

Down Tanners Hill: Approach TL837pts#

Up Tanners Hill: Beyond TL838pts#

Down Snowhill/Down Snowhill Spur/Platform 4/4 Down (Line Blockage): TL4235/TL4411 to TL4445

Metropolitan Reversible (Line Blockage): TL2708 (in Up direction)

5 Up/Platform 5/Up Snowhill (Line Blockage): TL4436 to TVS4408

3 Up (LBBT): TL2542 to TL2518

Up Cannon Street (LBBT): TL2518 to TL713pts

**TRAFFIC REMARKS**

CHARING CROSS PLATFORMS 4 TO 6 TO BE OUTBERTHED

ROUTE AVAILABLE FROM CANNON STREET VIA LINES 1-3 TO NEW CROSS / GREENWICH

ALL PLATFORMS AVAILABLE AT CANNON STREET

NO THROUGH ROUTE FOR GTR THAMESLINK SERVICES VIA LONDON BRIDGE  
THAMESLINK SERVICES TO RUN VIA HERNE HILL AND STREATHAM**TUESDAY 14 to WEDNESDAY 15 OCTOBER**

Ref. No. P2025/4127921 Possession Manager Area Planning London Bridge (DU)

Item 180	Spa Road and Norwood Jn (London)	Down Sussex Slow / Down London Bridge Slow Possession	2350 to 0510 TUE WED	Track Maintenance 1m65ch and 7m45ch W2025/11273893
	Corbetts Lane Jn and Norwood Jn (London)	Down Sussex Fast/Down London Bridge Fast Possession	2350 to 0510 TUE WED	Off Track Work 1m65ch and 7m28ch W2025/11306175
	Southwark Park Road Jn and Norwood Jn (London)	Up London Bridge Fast/Up Sussex Fast Possession	2350 to 0510 TUE WED	Structures Examination 1m75ch and 4m65ch W2025/11642452
	Bricklayers Arms Jn and Norwood Jn (London)	Up London Bridge Slow/Up Sussex Slow Possession	2350 to 0510 TUE WED	Survey Work 2m35ch and 3m56ch W2025/11299687

**SECTION B - ENGINEERING ARRANGEMENTS.**

At or Between	Lines Affected	Remarks
<b><u>SO510 LONDON BRIDGE TO EPSOM DOWNS (VIA FOREST HILL) - Continued</u></b>		
<b><u>ITEM 180 CONTINUED</u></b>		
Spa Road and Bricklayers Arms Jn	Sussex Reversible Possession	2350 to 0510 TUE WED Structures Work 2m55ch and 3m10ch W2025/11655684
South Bermondsey Jn and Bricklayers Arms Jn	Bermondsey Reversible Possession	2350 to 0510 TUE WED Litter / Graffiti Clearance 2m60ch and 3m0ch W2025/11400052
	Up Bermondsey Spur Possession	2350 to 0510 TUE WED Station Work 2m65ch and 7m45ch W2025/11384473
New Cross Gate	Up Sussex Loop Possession	2350 to 0510 TUE WED Follow-Up Work 3m56ch and 6m27ch W2025/11271123
	Down East London Possession	2350 to 0510 TUE WED
	Up East London Possession	2350 to 0510 TUE WED
Sydenham and Crystal Palace	Down Sydenham Spur Possession	2350 to 0510 TUE WED
	Up Sydenham Spur Possession	2350 to 0510 TUE WED
Crystal Palace	Platform 3 Possession	2350 to 0510 TUE WED
	Platform 5 Possession	2350 to 0510 TUE WED

**ISOLATION OF ELECTRICAL SECTIONS**

CURRENT WILL BE AFFECTED

**PROTECTION LIMITS**

Down Sussex Slow/Down London Bridge Slow: Beyond TL7270pts# to Approach T1502pts#

Down Sussex Fast/Down London Bridge Fast: Beyond TL7299pts# to Approach T1509pts#

Up London Bridge Fast/Up Sussex Fast: Beyond T1500pts# to Approach TL7278pts#

Up London Bridge Slow/Up Sussex Slow: Beyond T1501pts#

Sussex Reversible: Beyond TL7276pts# (in Up direction)

Bermondsey Reversible: Beyond TL7313pts# (in Up direction)

Up Bermondsey Spur: Approach TL7312pts#

Down East London: Beyond TL4629#

Up East London: Approach EL268#

Down Sydenham Spur: Approach TVC360pts#

Up Sydenham Spur: Beyond TVC361pts#

Platform 3 (Crystal Palace): Buffer Stops

Platform 5 (Crystal Palace): Buffer Stops

**SECTION B - ENGINEERING ARRANGEMENTS.**

At or Between	Lines Affected	Remarks
<b><u>SO510 LONDON BRIDGE TO EPSOM DOWNS (VIA FOREST HILL) - Continued</u></b>		
<u>ITEM 180 CONTINUED</u>		

**TRAFFIC REMARKS**

SOUTHERN SERVICES WILL DIVERT VIA TULSE HILL

GTR THAMESLINK TO RUN VIA HERNE HILL AND STREATHAM

POSSESSION TO BE TAKEN AFTER PASSAGE OF 1P75 AT NORWOOD JN, 2F93 AT GIPSY HILL AND 1E56 AT SPA ROAD

RAIL REPLACEMENT ROAD SERVICE TO OPERATE BETWEEN LONDON BRIDGE AND EAST CROYDON

ARL TO STABLE UNITS IN CRYSTAL PALACE PLATFORMS 3 AND 5

**GENERAL REMARKS**

POSSESSION TO BE TAKEN AROUND TRAMM AT TL600 SIGNAL ON THE UP SUSSEX SLOW AT SYDENHAM PLATFORM 1

POSSESSION TO BE GIVEN UP AROUND TRAMM AT TL600 SIGNAL ON THE UP SUSSEX SLOW AT SYDENHAM PLATFORM 1

**TUESDAY 14 to WEDNESDAY 15 OCTOBER**

Ref. No. P2025/4115908 Repeated item, please see details under route SO500

Item  
171

**WEDNESDAY 15 to THURSDAY 16 OCTOBER**

Ref. No. P2025/4131718 Possession Manager Area Planning London Bridge (DU)

Item 69	Cannon Street	Plat 1 - 7 / Line A - E Possession	2350 WED	to 0520 THU	Track Maintenance 0m0ch and 4m40ch W2025/11192066 Unload Materials 0m0ch and 1m65ch W2025/11678271
	Cannon Street and New Cross	Down Cannon Street / 1 Down Possession	2350 WED	to 0520 THU	
		2 Reversible / Up Cannon Street Possession	2350 WED	to 0520 THU	
	Cannon Street and Metropolitan Jn	Metropolitan Reversible Possession	2350 WED	to 0520 THU	
	Cannon Street and Borough Market Jn	Cannon Street Reversible Possession	2350 WED	to 0520 THU	
	New Cross and London Bridge	3 Up Possession	2350 WED	to 0520 THU	
	Metropolitan Jn and Corbetts Lane Jn	Down Snowhill / 4 Down Possession	2350 WED	to 0520 THU	
	Southwark Park Road Jn and Metropolitan Jn	5 Up/ Up Snowhill Possession	2350 WED	to 0520 THU	

**SECTION B - ENGINEERING ARRANGEMENTS.**

At or Between	Lines Affected	Remarks
<b><u>SO510 LONDON BRIDGE TO EPSOM DOWNS (VIA FOREST HILL) - Continued</u></b>		
<b><u>ITEM 69 CONTINUED</u></b>		
North Kent East Jn and Charlton Jn	Down Greenwich Possession	2350 to 0520 WED THU
	Up Greenwich Possession	2350 to 0520 WED THU
Cannon Street	1 & 2 Sidings Sidings Possession	2350 to 0520 WED THU

**ISOLATION OF ELECTRICAL SECTIONS**

CURRENT WILL BE AFFECTED

(Current to be restored to Cannon Street Platforms at 0450 for stock preparation)

**PROTECTION LIMITS**

Platforms 1-7 (Cannon Street): Buffer Stops

Sidings 1 & 2 (Cannon Street): Buffer Stops

1 Down: Approach TL2559#

2 Reversible: Beyond TL2444# (in Up direction)

Metropolitan Reversible: Beyond TL7068pts#

3 Up: Beyond TL2546#

Down Snowhill/4 Down: Beyond TL7068pts# to Approach TL7299pts#

5 Up/Up Snowhill: Beyond TL7278pts# to Approach TL7073pts#

Down Greenwich: Approach TL854pts#

Up Greenwich: Beyond TL855pts#

**TRAFFIC REMARKS**

ROUTE AVAILABLE FROM CHARING CROSS VIA LINES 6-8 TO TANNERS HILL JN

NEW CROSS PLATFORM B AVAILABLE FOR TERMINATIONS

NO ROUTE AVAILABLE FOR THAMESLINK SERVICES VIA LONDON BRIDGE  
THAMESLINK TO RUN VIA HERNE HILL AND STREATHAM

**GENERAL REMARKS**

POSSESSION TO BE TAKEN AROUND ENGINEERING TRAIN AT TL2416 SIGNAL AT LONDON BRIDGE  
(PLATFORM 2)

POSSESSION TO BE GIVEN UP AROUND ENGINEERING TRAIN AT TL2425 SIGNAL AT LONDON BRIDGE  
(PLATFORM 2)

**WEDNESDAY 15 to THURSDAY 16 OCTOBER**

Ref. No. P2025/4127870 Possession Manager Area Planning London Bridge (DU)

Item 181	New Cross Gate and Norwood Jn (London)	Down Sussex Slow/Down London Bridge Slow Possession	2350 to 0510 WED THU	Track Maintenance 4m12ch and 7m45ch W2025/11273808
		Down Sussex Fast/Down London Bridge Fast Possession	2350 to 0510 WED THU	Off Track Work 4m12ch and 7m28ch W2025/11306332
		Up London Bridge Fast/Up Sussex Fast Possession	2350 to 0510 WED THU	Station Work 4m12ch and 7m45ch W2025/11393958
		Up London Bridge Slow/Up Sussex Slow Possession	2350 to 0510 WED THU	

**SECTION B - ENGINEERING ARRANGEMENTS.**

At or Between	Lines Affected	Remarks		
<b><u>SO510 LONDON BRIDGE TO EPSOM DOWNS (VIA FOREST HILL) - Continued</u></b>				
<b><u>ITEM 181 CONTINUED</u></b>				
Sydenham and Crystal Palace	Down Sydenham Spur Possession	2350 WED	to 0510 THU	Litter / Graffiti Clearance 5m40ch and 5m60ch W2025/11462847 PL Stoneblowing 5m45ch and 6m25ch W2025/11469670
	Up Sydenham Spur Possession	2350 WED	to 0510 THU	
Crystal Palace	Platform 3 Possession	2350 WED	to 0510 THU	Litter / Graffiti Clearance 6m22ch and 6m42ch W2025/11462852 Litter / Graffiti Clearance 7m5ch and 7m25ch W2025/11462902
	Platform 5 Possession	2350 WED	to 0510 THU	

**ISOLATION OF ELECTRICAL SECTIONS**

CURRENT WILL BE AFFECTED

**PROTECTION LIMITS**

Down Sussex Slow/Down London Bridge Slow: Beyond TL8047pts# to Approach T1502pts#

Down Sussex Fast/Down London Bridge Fast: Beyond TL8046pts# to Approach T1509pts#

Up London Bridge Fast/Up Sussex Fast: Beyond T1500pts# to Approach TL4448#

Up London Bridge Slow/Up Sussex Slow: Beyond T1501pts# to Approach TL4020#

Down Sydenham Spur: Approach TVC360pts#

Up Sydenham Spur: Beyond TVC361pts#

Platform 3 (Crystal Palace): Buffer Stops

Platform 5 (Crystal Palace): Buffer Stops

**TRAFFIC REMARKS**

SOUTHERN SERVICES WILL DIVERT VIA TULSE HILL

THAMESLINK TO RUN VIA HERNE HILL AND STREATHAM

POSSESSION TO BE TAKEN AFTER PASSAGE OF 1P75 AT NORWOOD JN, 2F93 AT GIPSY HILL AND 1E56 AT SPA ROAD

RAIL REPLACEMENT ROAD SERVICE TO OPERATE BETWEEN LONDON BRIDGE AND EAST CROYDON

ARL TO STABLE UNITS IN CRYSTAL PALACE PLATFORMS 3 AND 5

**GENERAL REMARKS**

POSSESSION TO BE TAKEN AROUND:

TRAMM AT TL600 SIGNAL ON THE UP SUSSEX SLOW AT SYDENHAM

STONEBLOWER (6U37) AT TL591 SIGNAL ON THE DOWN SUSSEX FAST AT FOREST HILL

POSSESSION TO BE GIVEN UP AROUND:

TRAMM AT TL600 SIGNAL ON THE UP SUSSEX SLOW AT SYDENHAM

STONEBLOWER (6U37) AT TL599 (KEYED) SIGNAL ON THE DOWN SUSSEX FAST AT SYDENHAM

**WEDNESDAY 15 to THURSDAY 16 OCTOBER**

Ref. No. P2025/4115909 Repeated item, please see details under route SO500

Item  
174

**SECTION B - ENGINEERING ARRANGEMENTS.**

At or Between	Lines Affected	Remarks
<b><u>SO510 LONDON BRIDGE TO EPSOM DOWNS (VIA FOREST HILL) - Continued</u></b>		
<b>THURSDAY 16 OCTOBER</b>		
Ref. No. P2025/4123311	Possession Manager	Area Planning London Bridge (DU)
Item 182	London Bridge Platforms 10-15 Line Blockage	0115 to 0425 THU THU Patrolling 0m0ch and 2m75ch W2025/11274031
London Bridge and Spa Road	9 Reversible Line Blockage	0115 to 0425 THU THU
London Bridge and Bricklayers Arms Jn	10 Reversible/Sussex Reversible Line Blockage	0115 to 0425 THU THU
London Bridge and Uttley Jn	11 Reversible/South London Reversible Line Blockage	0115 to 0425 THU THU
Uttley Jn and South Bermondsey Jn	Up South London Line Blockage	0115 to 0425 THU THU
South Bermondsey Jn and Bricklayers Arms Jn	Bermondsey Reversible Line Blockage	0115 to 0425 THU THU
	Up Bermondsey Spur Line Blockage	0115 to 0425 THU THU
Spa Road and New Cross Gate	Down Sussex Slow Line Blockage	0115 to 0425 THU THU
Bricklayers Arms Jn and New Cross Gate	Down Sussex Fast Line Blockage	0115 to 0425 THU THU
New Cross Gate and Corbetts Lane Jn	Up Sussex Fast Line Blockage	0115 to 0425 THU THU
Bricklayers Arms Jn and New Cross Gate	Up Sussex Slow Line Blockage	0115 to 0425 THU THU
New Cross Gate	Up Sussex Loop Line Blockage	0115 to 0425 THU THU

**ISOLATION OF ELECTRICAL SECTIONS**

CURRENT WILL NOT BE AFFECTED

**PROTECTION LIMITS**

Up Sussex Fast: TL4448 to TL4440/Buffer Stops Platforms 10-15 London Bridge

Up Sussex Slow/Bermondsey Reversible/Up Sussex Loop/Up Bermondsey Spur: TL4020 to Buffer Stops Platforms 10-15 London Bridge (Protecting Signal TL4020)

Up South London: TL4220 to Buffer Stops Platforms 10-15 London Bridge (Protecting Signal TL4220)

9 Reversible/Down Sussex Slow: Buffer Stops Platforms 10-15 London Bridge to TL4027

10 Reversible/Sussex Reversible/Down Sussex Fast: Buffer Stops Platforms 10-15 London Bridge/TL4449 to TL4455

11 Reversible/South London Reversible: Buffer Stops Platforms 10-15 London Bridge to TL8100pts

**TRAFFIC REMARKS**

LONDON BRIDGE PLATFORMS 10 AND 11 TO BE OUTBERTHED

**GENERAL REMARKS**

TO BE TAKEN IN CONJUNCTION WITH (P2025/4123311) AND (P2025/4123390), AND TAKEN AS 2 LINE BLOCKAGES

**SECTION B - ENGINEERING ARRANGEMENTS.**

At or Between	Lines Affected	Remarks
---------------	----------------	---------

**SO510 LONDON BRIDGE TO EPSOM DOWNS (VIA FOREST HILL) - Continued****THURSDAY 16 OCTOBER**

Ref. No. P2025/4123390 Possession Manager Area Planning London Bridge (DU)

Item 70	Surrey Canal Jn and London Bridge	Up Kent Fast / 8 Up Line Blockage	0130 THU	to	0425 THU
---------	-----------------------------------	-----------------------------------	----------	----	----------

**ISOLATION OF ELECTRICAL SECTIONS**

CURRENT WILL NOT BE AFFECTED

**PROTECTION LIMITS**

Up Kent Fast/8 Up: TL2040 to TL2024

**GENERAL REMARKS**

TO BE TAKEN IN CONJUNCTION WITH (P2025/4123311) AND (P2025/4123390), AND TAKEN AS 2 LINE BLOCKAGES

**THURSDAY 16 OCTOBER**

Ref. No. P2025/4168335 Possession Manager Cleshar Contract Services

Item 187	Canal Jn (SO511) and Rolt Street Jn	Down and Up New Cross Possession	0110 THU	to	0500 THU	In Connection With Engineering Work 0km0m and 9km73m W2025/11281571
	Highbury and Islington and New Cross Gate	Down and Up East London Line Possession	0110 THU	to	0500 THU	
	Canal Jn (SO511) and New Cross Gate	NXG Reversible Possession	0110 THU	to	0500 THU	
	Rolt Street Jn and New Cross	Up & Down New Cross Single Possession	0110 THU	to	0500 THU	
	Silwood Jn and Old Kent Road Jn	Down and Up Silwood Possession	0110 THU	to	0500 THU	
	Canal Jn (SO511) and New Cross Gate Depot	Northbound Exit Possession	0110 THU	to	0500 THU	

**ISOLATION OF ELECTRICAL SECTIONS**

CURRENT WILL BE AFFECTED

CURRENT ISOLATION WILL EXTEND BEYOND EL205 &amp; EL207 UP TO BUFFER STOPS IN LINE WITH NR STANDARD NR/L3ELP/27115

CURRENT ISOLATION WILL EXTEND BEYOND TL4629 SIGNAL UP TO START OF 80M GAP LINE WITH NR STANDARD NR/L3ELP/27115

**SECTION B - ENGINEERING ARRANGEMENTS.**

At or Between	Lines Affected	Remarks
<b><u>SO510 LONDON BRIDGE TO EPSOM DOWNS (VIA FOREST HILL) - Continued</u></b>		
<b><u>ITEM 187 CONTINUED</u></b>		

**PROTECTION LIMITS**

Down East London/NXG Reversible: Temporary Buffer Stop (Highbury and Islington Transfer Line)/Beyond EL205# to Approach to TL4629#  
 Up East London Line: Beyond EL268# to Approach to EL207#/Buffer Stop (Highbury and Islington)  
 Down and Up New Cross/New Cross Single: To Buffer Stops (Platform D)  
 Down Silwood: Approach TL991# pts  
 Up Silwood: Beyond TL992pts#  
 Northbound Exit: Beyond EL280, EL282, EL284, EL286, EL288

**TRAFFIC REMARKS**

TRAINS TO BE STABLED IN PLATFORMS 2 AND 3 AT DALSTON JUNCTION

**GENERAL REMARKS**

LCV PROCESS TO APPLY TO THIS POSSESSION

**THURSDAY 16 to FRIDAY 17 OCTOBER**

Ref. No. P2025/4123274 Possession Manager Area Planning London Bridge (DU)

Item 77	Cannon Street	Plat 1 - 7 / Line A - E Possession	2350 THU	to	0520 FRI	Track Maintenance 0m0ch and 5m53ch W2025/11192120 Litter / Graffiti Clearance 0m0ch and 0m20ch W2025/11225968 Structures Work 1m50ch and 1m75ch W2025/11671556 Resignalling Work 4m30ch and 5m53ch W2025/11612799
	Cannon Street and Metropolitan Jn	Metropolitan Reversible Possession	2350 THU	to	0520 FRI	
	Cannon Street and School Jn	Down Cannon Street / 1 Down / Down Kent Slow Possession	2350 THU	to	0520 FRI	
	Cannon Street and New Cross	2 Reversible / Up Cannon Street Possession	2350 THU	to	0520 FRI	
	Cannon Street and Borough Market Jn	Cannon Street Reversible Possession	2350 THU	to	0520 FRI	
	Metropolitan Jn and Edward Street Jn	Down Snowhill / 4 Down Possession	2350 THU	to	0520 FRI	
	School Jn and London Bridge	Up Kent Slow / 3 Up Possession	2350 THU	to	0520 FRI	
	Bricklayers Arms Jn and Metropolitan Jn	Up Sussex Fast / 5 Up / Up Snowhill Possession	2350 THU	to	0520 FRI	
	North Kent East Jn and Charlton Jn	Down Greenwich Possession	2350 THU	to	0520 FRI	
		Up Greenwich Possession	2350 THU	to	0520 FRI	

**SECTION B - ENGINEERING ARRANGEMENTS.**

At or Between	Lines Affected	Remarks
<b><u>SO510 LONDON BRIDGE TO EPSOM DOWNS (VIA FOREST HILL) - Continued</u></b>		
<b><u>ITEM 77 CONTINUED</u></b>		
St. Johns Jn and Lewisham Jn	Down and Up North Kent Possession	2350 to 0520 THU FRI
Cannon Street	1 & 2 Sidings Sidings Possession	2350 to 0520 THU FRI
Edward Street Jn and Tanners Hill Jn	4 Down/Down Kent Fast Line Blockage (Between Trains)	0015 to 0450 FRI FRI

**ISOLATION OF ELECTRICAL SECTIONS**

CURRENT WILL BE AFFECTED (POSSESSION)

CURRENT WILL NOT BE AFFECTED (LINE BLOCKAGE)

(Current to be restored to Cannon Street Platforms at 0450 for stock preparation)

CURRENT WILL BE SWITCHED OFF OUTSIDE OF THE PROTECTION LIMITS BETWEEN TL7278 POINTS (5 UP) AND TL7279 POINTS (6 DOWN), IN ACCORDANCE WITH NR/L3/ELP27115  
THIS SECTION IS NOT AVAILABLE TO ELECTRIC TRAFFIC

**PROTECTION LIMITS**

Platforms 1 to 7 (Cannon Street): Buffer Stops

1 &amp; 2 Sidings (Cannon Street): Buffer Stops

Metropolitan Reversible : Beyond TL7068pts#

Down Snowhill/4 Down: Beyond TL7068pts# to Approach TL7299pts#

5 Up/Up Snowhill: Beyond TL7278pts# to Approach TL7073pts#

Down Kent Slow: Approach TL261#

Up Kent Slow/ 3 Up: Beyond TL242#

Down Greenwich: Approach TL854pts#

Up Greenwich: Beyond TL855pts#

Down North Kent: Approach TL844pts#/TL846pts#

Up North Kent: Beyond TL845pts#/TL847pts#

4 Down/Down Kent Fast (LBBT): TL2673/TL2051 to TL237

**TRAFFIC REMARKS**

CANNON STREET PLATFORMS 1, 2 AND 6 TO BE OUTBERTHED

ROUTE AVAILABLE FROM CHARING CROSS VIA LINES 6-8 TO TANNERS HILL JN

NO ROUTE AVAILABLE FOR THAMESLINK SERVICES VIA LONDON BRIDGE  
THAMESLINK TO RUN VIA HERNE HILL AND STREATHAM

**THURSDAY 16 to FRIDAY 17 OCTOBER**

Ref. No. P2025/4127868 Possession Manager Area Planning London Bridge (DU)

Item 183	Spa Road and Norwood Jn (London)	Down Sussex Slow / Down London Bridge Slow Possession	2350 to 0510 THU FRI	Track Maintenance 1m65ch and 7m45ch W2025/11273894
	Corbetts Lane Jn and Norwood Jn (London)	Down Sussex Fast/Down London Bridge Fast Possession	2350 to 0510 THU FRI	Structures Work 2m55ch and 3m10ch W2025/11655598
	Southwark Park Road Jn and Norwood Jn (London)	Up London Bridge Fast/Up Sussex Fast Possession	2350 to 0510 THU FRI	Litter / Graffiti Clearance 3m46ch and 3m66ch W2025/11400368 Follow-Up Work 3m56ch and 6m27ch W2025/11271187

**SECTION B - ENGINEERING ARRANGEMENTS.**

At or Between	Lines Affected	Remarks		
<b><u>SO510 LONDON BRIDGE TO EPSOM DOWNS (VIA FOREST HILL) - Continued</u></b>				
<b><u>ITEM 183 CONTINUED</u></b>				
Bricklayers Arms Jn and Norwood Jn (London)	Up London Bridge Slow/Up Sussex Slow	2350	to 0510 THU FRI	Litter / Graffiti Clearance 4m49ch and 4m69ch W2025/11400489
	Possession			
Spa Road and Bricklayers Arms Jn	Sussex Reversible	2350	to 0510 THU FRI	
	Possession			
South Bermondsey Jn and Bricklayers Arms Jn	Bermondsey Reversible	2350	to 0510 THU FRI	
	Possession			
	Up Bermondsey Spur	2350	to 0510 THU FRI	
	Possession			
New Cross Gate	Up Sussex Loop	2350	to 0510 THU FRI	
	Possession			
	Down East London	2350	to 0510 THU FRI	
	Possession			
	Up East London	2350	to 0510 THU FRI	
	Possession			
Sydenham and Crystal Palace	Down Sydenham Spur	2350	to 0510 THU FRI	
	Possession			
	Up Sydenham Spur	2350	to 0510 THU FRI	
	Possession			
Crystal Palace	Platform 3	2350	to 0510 THU FRI	
	Possession			
	Platform 5	2350	to 0510 THU FRI	
	Possession			

**ISOLATION OF ELECTRICAL SECTIONS**

CURRENT WILL BE AFFECTED

**PROTECTION LIMITS**

Down Sussex Slow/Down London Bridge Slow: Beyond TL7270pts# to Approach T1502pts#

Down Sussex Fast/Down London Bridge Fast: Beyond TL7299pts# to Approach T1509pts#

Up London Bridge Fast/Up Sussex Fast: Beyond T1500pts# to Approach TL7278pts#

Up London Bridge Slow/Up Sussex Slow: Beyond T1501pts#

Sussex Reversible: Beyond TL7276pts# (in Up direction)

Bermondsey Reversible: Beyond TL7313pts# (in Up direction)

Up Bermondsey Spur: Approach TL7312pts#

Down East London: Beyond TL4629#

Up East London: Approach EL268#

Down Sydenham Spur: Approach TVC360pts#

Up Sydenham Spur: Beyond TVC361pts#

Platform 3 (Crystal Palace): Buffer Stops

Platform 5 (Crystal Palace): Buffer Stops

**SECTION B - ENGINEERING ARRANGEMENTS.**

At or Between	Lines Affected	Remarks
<b><u>SO510 LONDON BRIDGE TO EPSOM DOWNS (VIA FOREST HILL) - Continued</u></b>		
<u>ITEM 183 CONTINUED</u>		

**TRAFFIC REMARKS**

SOUTHERN SERVICES WILL DIVERT VIA TULSE HILL

THAMESLINK TO RUN VIA HERNE HILL AND STREATHAM

POSSESSION TO BE TAKEN AFTER PASSAGE OF 1P75 AT NORWOOD JN, 2F93 AT GIPSY HILL AND 1E56 AT SPA ROAD

RAIL REPLACEMENT ROAD SERVICE TO OPERATE BETWEEN LONDON BRIDGE AND EAST CROYDON

ARL TO STABLE UNITS IN CRYSTAL PALACE PLATFORMS 3 AND 5

**THURSDAY 16 to FRIDAY 17 OCTOBER**

Ref. No. P2025/4115910 Repeated item, please see details under route SO500

Item  
177**FRIDAY 17 OCTOBER**

Ref. No. P2025/4168397 Possession Manager Cleshar Contract Services

Item 188	Highbury and Islington and New Cross Gate	Down and Up East London Line Possession	0110 FRI	to	0500 FRI	In Connection With Engineering Work 0km0m and 9km73m W2025/11281551
	Canal Jn (SO511) and New Cross Gate	NXG Reversible Possession	0110 FRI	to	0500 FRI	
	Canal Jn (SO511) and Rolt Street Jn	Down and Up New Cross Possession	0110 FRI	to	0500 FRI	
	Rolt Street Jn and New Cross	Up & Down New Cross Single Possession	0110 FRI	to	0500 FRI	
	Silwood Jn and Old Kent Road Jn	Down and Up Silwood Possession	0110 FRI	to	0500 FRI	
	Canal Jn (SO511) and New Cross Gate Depot	Northbound Exit Possession	0110 FRI	to	0500 FRI	

**ISOLATION OF ELECTRICAL SECTIONS**

CURRENT WILL BE AFFECTED

CURRENT ISOLATION WILL EXTEND BEYOND EL205 &amp; EL207 UP TO BUFFER STOPS IN LINE WITH NR STANDARD NR/L3ELP/27115

CURRENT ISOLATION WILL EXTEND BEYOND TL4629 SIGNAL UP TO START OF 80M GAP LINE WITH NR STANDARD NR/L3ELP/27115

**SECTION B - ENGINEERING ARRANGEMENTS.**

At or Between	Lines Affected	Remarks
<b><u>SO510 LONDON BRIDGE TO EPSOM DOWNS (VIA FOREST HILL) - Continued</u></b>		
<b><u>ITEM 188 CONTINUED</u></b>		

**PROTECTION LIMITS**

Down East London/NXG Reversible: Temporary Buffer Stop (Highbury and Islington Transfer Line)/Beyond EL205# to Approach to TL4629#  
 Up East London Line: Beyond EL268# to Approach to EL207#/Buffer Stop (Highbury and Islington)  
 Down and Up New Cross/New Cross Single: To Buffer Stops (Platform D)  
 Down Silwood: Approach TL615#  
 Up Silwood: Beyond EL354#  
 Northbound Exit: Beyond EL280, EL282, EL284, EL286, EL288

**TRAFFIC REMARKS**

TRAINS TO BE STABLED IN PLATFORMS 2 AND 3 AT DALSTON JUNCTION

**GENERAL REMARKS**

LCV PROCESS TO APPLY TO THIS POSSESSION

**SO645 BATTERSEA PARK TO PECKHAM RYE (ATLANTIC LINES)****SUNDAY 12 OCTOBER**

Ref. No. P2025/4268465 Repeated item, please see details under route SO500

Item  
162

**TUESDAY 14 OCTOBER**

Ref. No. P2025/4108911 Repeated item, please see details under route SO250

Item  
121

**WEDNESDAY 15 OCTOBER**

Ref. No. P2025/4109200 Possession Manager Area Planning Orpington (DU)

Item 16	Wandsworth Road and Brixton Jn	Down Chatham Main Line Blockage (Between Trains)	0100 to 0500 WED WED	 Patrolling 1m77ch and 2m70ch W2025/11274524
		Up Chatham Main/Chatham Reversible Line Blockage (Between Trains)	0100 to 0500 WED WED	
	Wandsworth Road and Shepherds Lane Jn	Down Atlantic Line Blockage (Between Trains)	0100 to 0500 WED WED	
		Up Atlantic Line Blockage (Between Trains)	0100 to 0500 WED WED	

**ISOLATION OF ELECTRICAL SECTIONS**

CURRENT WILL NOT BE AFFECTED

**SECTION B - ENGINEERING ARRANGEMENTS.**

At or Between	Lines Affected	Remarks
<b><u>SW100 WATERLOO TO CLAPHAM JUNCTION/LINFORD STREET (ALL LINES) - Continued</u></b>		
<b><u>ITEM 23 CONTINUED</u></b>		
Longhedge Jn and Stewarts Lane Jn	Battersea Reversible Line Blockage (Between Trains)	0130 to 0400 TUE TUE
Stewarts Lane Jn and Factory Jn	Down Stewarts Lane Line Blockage (Between Trains)	0130 to 0400 TUE TUE
	Up Stewarts Lane/Up Goods Loop	0130 to 0400 TUE TUE
Voltaire Road Jn and Linford St Jn	Line Blockage (Between Trains) Chatham Reversible Line Blockage (Between Trains)	0130 to 0400 TUE TUE
Clapham High Street and Battersea Park	Down Atlantic Line Blockage (Between Trains)	0130 to 0400 TUE TUE
	Up Atlantic Line Blockage (Between Trains)	0130 to 0400 TUE TUE

**ISOLATION OF ELECTRICAL SECTIONS**

CURRENT WILL NOT BE AFFECTED

**PROTECTION LIMITS**

Down Stewarts Lane/Down Atlantic/Up Ludgate/Up Kensington/Up Battersea (LBBT): c/o VS752pts/VS83/VS66/VS78/VS68 to c/oVS783pts (Protecting signals VS45/VS83/VS66/VS78/VS68)  
 Up Atlantic/Up Stewarts Lane/Up Goods Loop/Down Ludgate/Down Kensington (LBBT): c/o VS784pts to VS60/VS755pts/W135/TVC635/TVC568 (Protecting signal VS96)  
 Battersea Reversible/Down Battersea (LBBT): c/o VS748pts to TVC575 (Protecting signal VS47)  
 Chatham Reversible (LBBT): VS84 to VS76

**TUESDAY 14 OCTOBER**

Ref. No. P2025/4273139 Possession Manager AtkinsRealis .

Item 24	Clapham Jn and Queenstown Road	Up Main Fast Module TS11 Section 2	0055 to 0440 TUE TUE	Signalling Works 0m0ch and 0m0ch W2025/11472512
	Clapham Jn	Up Main Loop Module TS11 Section 2	0055 to 0440 TUE TUE	
	West London Jn (SW) and Wandsworth Town	Down Windsor Slow Module TS11 Section 2	0055 to 0440 TUE TUE	
		Down Windsor Fast Module TS11 Section 2	0055 to 0440 TUE TUE	
	Clapham Jn and West London Jn (SW)	Up Windsor Fast Module TS11 Section 2	0055 to 0440 TUE TUE	
		Up Windsor Slow Module TS11 Section 2	0055 to 0440 TUE TUE	
	Longhedge Jn and Clapham Jn	Down Ludgate/Platform 2 Module TS11 Section 2	0055 to 0440 TUE TUE	

**SECTION B - ENGINEERING ARRANGEMENTS.**

<b>At or Between</b>	<b>Lines Affected</b>	<b>Remarks</b>
<b><u>SW100 WATERLOO TO CLAPHAM JUNCTION/LINFORD STREET (ALL LINES) - Continued</u></b>		
<b><u>ITEM 24 CONTINUED</u></b>		
	Platform 1/Up Ludgate Module TS11 Section 2	0055 to 0440 TUE TUE
Latchmere No.2 Jn and Ludgate Jn	Down Latchmere Curve Module TS11 Section 2	0055 to 0440 TUE TUE
	Up Latchmere Curve Module TS11 Section 2	0055 to 0440 TUE TUE
West London Jn (SW) and Clapham Jn	West London Siding No.1 Module TS11 Section 2	0055 to 0440 TUE TUE
	West London Siding No.3 Module TS11 Section 2	0055 to 0440 TUE TUE
	West London Siding No.6 Module TS11 Section 2	0055 to 0440 TUE TUE
Clapham Yard	Sidings 1 to 49 Module TS11 Section 2	0055 to 0440 TUE TUE

**ISOLATION OF ELECTRICAL SECTIONS**

CURRENT WILL NOT BE AFFECTED

**PROTECTION LIMITS**

Up Main Fast: Beyond W132 to Approach W92

Up Main Loop: - to -

Down Windsor Fast: Beyond W129 to Approach W315

Down Windsor Slow: Beyond W127 to Approach W313

Up Windsor Fast: Beyond W300 to Approach W116

Up Windsor Slow: Beyond W302 to Approach W118

Down Ludgate/Platform 2: Beyond W135 to Approach W311

Platform 1/Up Ludgate: Beyond W306 to Approach VS70

Down Latchmere Curve: Beyond W161 to -

Up Latchmere Curve: Beyond W149 to -

West London Siding No.1: - to -

West London Siding No.3: - to -

West London Siding No.6: - to -

Clapham Yard Sidings 1 to 49: All Signals, Slots, Advanced Requests, Track &amp; Route Indications &amp; Points

**GENERAL REMARKS**

ITEM APPEARS IN THE WESSEX AND KENT/SUSSEX WONS. ALL CONCERNED MUST COME TO A CLEAR UNDERSTANDING AS TO WHICH WON THEY ARE REFERRING.

ITEM FOR THE OVER &amp; BACK TESTING FOR CLAPHAM YARD.

INDIVIDUAL LINES OR MULTIPLE LINES TO BE TAKEN IN AGREEMENT BETWEEN TESTER IN CHARGE, SIGNALLER AND SHUNTER.

TESTING MUST NOT IMPACT OTHER WORKS.

**SECTION B - ENGINEERING ARRANGEMENTS.**

At or Between	Lines Affected	Remarks
---------------	----------------	---------

**SW100 WATERLOO TO CLAPHAM JUNCTION/LINFORD STREET (ALL LINES) - Continued****TUESDAY 14 OCTOBER**

Ref. No. P2025/4182453 Possession Manager Wessex Inner

Item 25	Longhedge Jn and Ludgate Jn	Down Ludgate Line Blockage	1435	to	1445	Permanent Way Inspection 2m62ch and 3m50ch W2025/11340615
			TUE		TUE	
		Up Ludgate Line Blockage	1435	to	1445	
			TUE		TUE	

**ISOLATION OF ELECTRICAL SECTIONS**

CURRENT WILL NOT BE AFFECTED

**PROTECTION LIMITS**

Down Ludgate: Beyond W135 to Approach W630pts

Up Ludgate: Beyond W630pts (W306) to Approach VS70

**GENERAL REMARKS**

ITEM APPEARS IN THE WESSEX AND KENT/SUSSEX WONS. ALL CONCERNED MUST COME TO A CLEAR UNDERSTANDING AS TO WHICH WON THEY ARE REFERRING.

**TUESDAY 14 OCTOBER**

Ref. No. P2025/4182456 Possession Manager Wessex Inner

Item 26	Longhedge Jn and Ludgate Jn	Down Ludgate Line Blockage	1449	to	1500	Permanent Way Inspection 2m62ch and 3m50ch W2025/11340617
			TUE		TUE	
		Up Ludgate Line Blockage	1449	to	1500	
			TUE		TUE	

**ISOLATION OF ELECTRICAL SECTIONS**

CURRENT WILL NOT BE AFFECTED

**PROTECTION LIMITS**

Down Ludgate: Beyond W135 to Approach W630pts

Up Ludgate: Beyond W630pts (W306) to Approach VS70

**GENERAL REMARKS**

ITEM APPEARS IN THE WESSEX AND KENT/SUSSEX WONS. ALL CONCERNED MUST COME TO A CLEAR UNDERSTANDING AS TO WHICH WON THEY ARE REFERRING.

**TUESDAY 14 OCTOBER**

Ref. No. P2025/4159972 Possession Manager Wessex Inner

Item 60	Clapham Jn and New Malden Jn	Down Main Slow / Down Slow Possession	0050	to	0455	Track Maintenance 3m78ch and 9m20ch W2025/11271035 PL Tamping 3m78ch and 9m20ch W2025/11500120 Earthwork 5m45ch and 5m60ch W2025/11681898
			TUE		TUE	
		Up Slow / Up Main Slow Possession	0050	to	0455	
			TUE		TUE	
		Down Main Fast / Down Fast Possession	0050	to	0455	
			TUE		TUE	

**SECTION B - ENGINEERING ARRANGEMENTS.**

<b>At or Between</b>	<b>Lines Affected</b>	<b>Remarks</b>
<b><u>SW100 WATERLOO TO CLAPHAM JUNCTION/LINFORD STREET (ALL LINES) - Continued</u></b>		
<b><u>ITEM 28 CONTINUED</u></b>		
Clapham Jn	Up Main Loop Module TS11 Section 2	0055 to 0440 WED WED
West London Jn (SW) and Wandsworth Town	Down Windsor Slow Module TS11 Section 2	0055 to 0440 WED WED
	Down Windsor Fast Module TS11 Section 2	0055 to 0440 WED WED
Clapham Jn and West London Jn (SW)	Up Windsor Fast Module TS11 Section 2	0055 to 0440 WED WED
	Up Windsor Slow Module TS11 Section 2	0055 to 0440 WED WED
Longhedge Jn and Clapham Jn	Down Ludgate/Platform 2 Module TS11 Section 2	0055 to 0440 WED WED
	Platform 1/Up Ludgate Module TS11 Section 2	0055 to 0440 WED WED
Latchmere No.2 Jn and Ludgate Jn	Down Latchmere Curve Module TS11 Section 2	0055 to 0440 WED WED
	Up Latchmere Curve Module TS11 Section 2	0055 to 0440 WED WED
West London Jn (SW) and Clapham Jn	West London Siding No.1 Module TS11 Section 2	0055 to 0440 WED WED
	West London Siding No.3 Module TS11 Section 2	0055 to 0440 WED WED
	West London Siding No.6 Module TS11 Section 2	0055 to 0440 WED WED
Clapham Yard	Sidings 1 to 49 Module TS11 Section 2	0055 to 0440 WED WED

**ISOLATION OF ELECTRICAL SECTIONS**

CURRENT WILL NOT BE AFFECTED

**PROTECTION LIMITS**

Up Main Fast: Beyond W132 to Approach W92

Up Main Loop: - to -

Down Windsor Fast: Beyond W129 to Approach W315

Down Windsor Slow: Beyond W127 to Approach W313

Up Windsor Fast: Beyond W300 to Approach W116

Up Windsor Slow: Beyond W302 to Approach W118

Down Ludgate/Platform 2: Beyond W135 to Approach W311

Platform 1/Up Ludgate: Beyond W306 to Approach VS70

Down Latchmere Curve: Beyond W161 to -

Up Latchmere Curve: Beyond W149 to -

West London Siding No.1: - to -

West London Siding No.3: - to -

West London Siding No.6: - to -

Clapham Yard Sidings 1 to 49: All Signals, Slots, Advanced Requests, Track &amp; Route Indications &amp; Points

**SECTION B - ENGINEERING ARRANGEMENTS.**

At or Between	Lines Affected	Remarks
<b><u>SW100 WATERLOO TO CLAPHAM JUNCTION/LINFORD STREET (ALL LINES) - Continued</u></b>		
<b><u>ITEM 28 CONTINUED</u></b>		

**GENERAL REMARKS**

ITEM APPEARS IN THE WESSEX AND KENT/SUSSEX WONS. ALL CONCERNED MUST COME TO A CLEAR UNDERSTANDING AS TO WHICH WON THEY ARE REFERRING.

ITEM FOR THE OVER & BACK TESTING FOR CLAPHAM YARD.  
INDIVIDUAL LINES OR MULTIPLE LINES TO BE TAKEN IN AGREEMENT BETWEEN TESTER IN CHARGE, SIGNALLER AND SHUNTER.  
TESTING MUST NOT IMPACT OTHER WORKS.

**WEDNESDAY 15 OCTOBER**

Ref. No. P2025/4159929 Possession Manager Works Delivery Wessex

Item 29	Putney and West London Jn (SW)	Up Windsor Slow Possession	0055 to 0545 WED WED	Follow-Up Work 3m40ch and 3m74ch W2025/11228120 Off Track Work 1m76ch and 3m74ch W2025/11614078 Permanent Way Inspection 1m76ch and 3m74ch W2025/11395811
	Longhedge Jn and Clapham Jn	Down Ludgate/Platform 2/Middle Siding Possession	0055 to 0545 WED WED	
		Platform 1/Up Ludgate Possession	0055 to 0545 WED WED	
	Ludgate Jn and Latchmere No.2 Jn	Down Latchmere Curve Possession	0055 to 0545 WED WED	
		Up Latchmere Curve Possession	0055 to 0545 WED WED	

**ISOLATION OF ELECTRICAL SECTIONS**

CURRENT WILL BE AFFECTED

**PROTECTION LIMITS**

Up Windsor Slow: Beyond W336 to Approach W624Dia  
Down Ludgate/Platform 2/Middle Siding: Beyond VS762pts# to Buffer Stops  
Platform 1/Up Ludgate: Buffer Stops to Approach VS764pts#  
Down Latchmere Curve: - to Approach TVC295pts#  
Up Latchmere Curve: Beyond TVC296Dia# to -

**TRAFFIC REMARKS**

CLAPHAM JUNCTION PLATFORMS 1 & 2 AND MIDDLE SIDING BEYOND W311 AVAILABLE FOR BERTHING.  
FREIGHT SERVICES TO BE DIVERTED VIA WEST LONDON LINE EXCEPT 6M08, 6M90, 6O59 AND 6O54 TO BE RETIMED. 2U04 TO RUN ON THE UP WINDSOR FAST FROM BARNES.

**GENERAL REMARKS**

POSSESSION APPEARS IN WESSEX AND KENT/SUSSEX WONS. ALL CONCERNED MUST COME TO A CLEAR UNDERSTANDING AS TO WHICH WON THEY ARE REFERRING.

**WEDNESDAY 15 OCTOBER**

Ref. No. P2025/4159974 Possession Manager Wessex Inner

Item 68	Clapham Jn and New Malden Jn	Down Main Slow / Down Slow Possession	0100 to 0455 WED WED	Track Maintenance 3m78ch and 9m20ch W2025/11271406
---------	------------------------------	---------------------------------------	-------------------------	--

**SECTION B - ENGINEERING ARRANGEMENTS.**

At or Between	Lines Affected	Remarks
<b><u>SW100 WATERLOO TO CLAPHAM JUNCTION/LINFORD STREET (ALL LINES) - Continued</u></b>		
<b><u>ITEM 33 CONTINUED</u></b>		

**PROTECTION LIMITS**

Up Main Fast: Beyond W132 to Approach W92  
 Up Main Loop: - to -  
 Down Windsor Fast: Beyond W129 to Approach W315  
 Down Windsor Slow: Beyond W127 to Approach W313  
 Up Windsor Fast: Beyond W300 to Approach W116  
 Up Windsor Slow: Beyond W302 to Approach W118  
 Down Ludgate/Platform 2: Beyond W135 to Approach W311  
 Platform 1/Up Ludgate: Beyond W306 to Approach VS70  
 Down Latchmere Curve: Beyond W161 to -  
 Up Latchmere Curve: Beyond W149 to -  
 West London Siding No.1: - to -  
 West London Siding No.3: - to -  
 West London Siding No.6: - to -  
 Clapham Yard Sidings 1 to 49: All Signals, Slots, Advanced Requests, Track & Route Indications & Points

**GENERAL REMARKS**

ITEM APPEARS IN THE WESSEX AND KENT/SUSSEX WONS. ALL CONCERNED MUST COME TO A CLEAR UNDERSTANDING AS TO WHICH WON THEY ARE REFERRING.

ITEM FOR THE OVER & BACK TESTING FOR CLAPHAM YARD.  
 INDIVIDUAL LINES OR MULTIPLE LINES TO BE TAKEN IN AGREEMENT BETWEEN TESTER IN CHARGE, SIGNALLER AND SHUNTER.  
 TESTING MUST NOT IMPACT OTHER WORKS.

**THURSDAY 16 OCTOBER**

Ref. No. P2025/4159995 Possession Manager Works Delivery Wessex

Item 34	Putney and West London Jn (SW)	Up Windsor Slow Possession	0055 THU	to	0545 THU	Follow Up Tamping 3m40ch and 3m74ch W2025/11228121 Off Track Work 1m76ch and 3m74ch W2025/11614087
	Longhedge Jn and Clapham Jn	Down Ludgate/Platform 2/Middle Siding Possession	0055 THU	to	0545 THU	
		Platform 1/Up Ludgate Possession	0055 THU	to	0545 THU	
	Ludgate Jn and Latchmere No.2 Jn	Down Latchmere Curve Possession	0055 THU	to	0545 THU	
		Up Latchmere Curve Possession	0055 THU	to	0545 THU	

**ISOLATION OF ELECTRICAL SECTIONS**

CURRENT WILL BE AFFECTED

**PROTECTION LIMITS**

Up Windsor Slow: Beyond W336 to Approach W624Dia  
 Down Ludgate/Platform 2/Middle Siding: Beyond VS762pts# to Buffer Stops  
 Platform 1/Up Ludgate: Buffer Stops to Approach VS764pts#  
 Down Latchmere Curve: - to Approach TVC295pts#  
 Up Latchmere Curve: Beyond TVC296Dia# to -

**SECTION B - ENGINEERING ARRANGEMENTS.**

At or Between	Lines Affected	Remarks
<b><u>SW100 WATERLOO TO CLAPHAM JUNCTION/LINFORD STREET (ALL LINES) - Continued</u></b>		
<u>ITEM 34 CONTINUED</u>		

**TRAFFIC REMARKS**

CLAPHAM JUNCTION PLATFORMS 1 & 2 AND MIDDLE SIDING BEYOND W311 AVAILABLE FOR BERTHING. FREIGHT SERVICES TO BE DIVERTED VIA WEST LONDON LINE EXCEPT 6M08, 6M90, 6O59 AND 6O54 TO BE RETIMED. 2U04 TO RUN ON THE UP WINDSOR FAST FROM BARNES.

**GENERAL REMARKS**

POSSESSION APPEARS IN WESSEX AND KENT/SUSSEX WONS. ALL CONCERNED MUST COME TO A CLEAR UNDERSTANDING AS TO WHICH WON THEY ARE REFERRING.

POSSESSION TO BE TAKEN AROUND TAMPER AT SIGNAL W135 ON THE DOWN LUDGATE BETWEEN LONGHEDGE JN AND LUDGATE JN.

POSSESSION TO BE GIVEN UP AROUND TAMPER AT SIGNAL W135 ON THE DOWN LUDGATE BETWEEN LONGHEDGE JN AND LUDGATE JN.

**THURSDAY 16 OCTOBER**

Ref. No. P2025/4198564 Possession Manager Wessex Inner

Item 35	Clapham Yard	Sidings No.6 & 49 Sidings Possession	1245 THU	to	1415 THU	Permanent Way Inspection 3m30ch and 4m31ch W2025/11395484
---------	--------------	---	-------------	----	-------------	---

**ISOLATION OF ELECTRICAL SECTIONS**

CURRENT WILL NOT BE AFFECTED

**PROTECTION LIMITS**

Sidings No.6 & 49: Beyond W623pts to Approach 47 Handpoints/Buffer Stops

**THURSDAY 16 OCTOBER**

Ref. No. P2025/4182624 Possession Manager Wessex Inner

Item 36	Clapham Jn and Latchmere No.2 Jn	Down Latchmere Curve Line Blockage	1010 THU	to	1025 THU	Permanent Way Inspection 0m37ch and 0m69ch W2025/11340801
		Up Latchmere Curve Line Blockage	1010 THU	to	1025 THU	

**ISOLATION OF ELECTRICAL SECTIONS**

CURRENT WILL NOT BE AFFECTED

**PROTECTION LIMITS**

Down Latchmere Curve: Beyond W643pts (W306) to Approach TVC699  
Up Latchmere Curve: Beyond TVC296dia (TVC682) to Approach W643dia

**GENERAL REMARKS**

ITEM APPEARS IN THE WESSEX AND KENT/SUSSEX WONS. ALL CONCERNED MUST COME TO A CLEAR UNDERSTANDING AS TO WHICH WON THEY ARE REFERRING.

**SECTION B - ENGINEERING ARRANGEMENTS.**

	<b>At or Between</b>	<b>Lines Affected</b>	<b>Remarks</b>	
<b><u>SW100 WATERLOO TO CLAPHAM JUNCTION/LINFORD STREET (ALL LINES) - Continued</u></b>				
<b>FRIDAY 17 OCTOBER</b>				
Ref. No.	P2025/4273138		Possession Manager AtkinsRealis .	
Item 38	Clapham Jn and Queenstown Road Clapham Jn	Up Main Fast Module TS11 Section 2	0055 FRI	to 0440 FRI
		Up Main Loop Module TS11 Section 2	0055 FRI	to 0440 FRI
	West London Jn (SW) and Wandsworth Town	Down Windsor Slow Module TS11 Section 2	0055 FRI	to 0440 FRI
		Down Windsor Fast Module TS11 Section 2	0055 FRI	to 0440 FRI
	Clapham Jn and West London Jn (SW)	Up Windsor Fast Module TS11 Section 2	0055 FRI	to 0440 FRI
		Up Windsor Slow Module TS11 Section 2	0055 FRI	to 0440 FRI
	Longhedge Jn and Clapham Jn	Down Ludgate/Platform 2 Module TS11 Section 2	0055 FRI	to 0440 FRI
		Platform 1/Up Ludgate Module TS11 Section 2	0055 FRI	to 0440 FRI
	Latchmere No.2 Jn and Ludgate Jn	Down Latchmere Curve Module TS11 Section 2	0055 FRI	to 0440 FRI
		Up Latchmere Curve Module TS11 Section 2	0055 FRI	to 0440 FRI
	West London Jn (SW) and Clapham Jn	West London Siding No.1 Module TS11 Section 2	0055 FRI	to 0440 FRI
		West London Siding No.3 Module TS11 Section 2	0055 FRI	to 0440 FRI
		West London Siding No.6 Module TS11 Section 2	0055 FRI	to 0440 FRI
	Clapham Yard	Sidings 1 to 49 Module TS11 Section 2	0055 FRI	to 0440 FRI

Signalling Works  
0m0ch and 0m0ch  
W2025/11472596

**ISOLATION OF ELECTRICAL SECTIONS**

CURRENT WILL NOT BE AFFECTED

**SECTION B - ENGINEERING ARRANGEMENTS.**

At or Between	Lines Affected	Remarks
<b><u>SW100 WATERLOO TO CLAPHAM JUNCTION/LINFORD STREET (ALL LINES) - Continued</u></b>		
<u>ITEM 82 CONTINUED</u>		

**PROTECTION LIMITS**

Down Main Slow / Down Slow: Beyond W671pts to Approach W810pts  
Up Slow / Up Main Slow: Beyond W813pts to Approach W669pts  
Down Main Fast / Down Fast: Beyond W669dia to Approach W812pts  
Up Fast / Up Main Fast: Beyond W814pts to Approach W673pts  
Up Main Loop: - to -  
Down Epsom: - to Approach W830pts  
Up Epsom: Beyond W831pts to -

**TRAFFIC REMARKS**

1F83 TO DIVERT VIA CHERTSEY.

**GENERAL REMARKS**

POSSESSION TO BE TAKEN AROUND TAMPER AT SIGNAL W181 ON THE DOWN MAIN FAST BETWEEN EARLSFIELD AND DURNSFORD ROAD.

POSSESSION TO BE GIVEN UP AROUND TAMPER AT SIGNAL W181 ON THE DOWN MAIN FAST BETWEEN EARLSFIELD AND DURNSFORD ROAD.

BACK TO BACK AT CLAPHAM JN WITH P2025/4159977.  
BACK TO BACK AT NEW MALDEN JN WITH P2025/4160026.

**FRIDAY 17 OCTOBER**

Ref. No. P2025/4182636 Possession Manager Wessex Inner

Item 39	Clapham Jn	Middle Siding Sidings Possession	0930 FRI	to	1000 FRI	Permanent Way Inspection 0m6ch and 0m9ch W2025/11340812
---------	------------	-------------------------------------	-------------	----	-------------	---

**ISOLATION OF ELECTRICAL SECTIONS**

CURRENT WILL NOT BE AFFECTED

**PROTECTION LIMITS**

Middle Siding: Beyond W311 to Buffer Stops

**TRAFFIC REMARKS**

MIDDLE SIDING TO BE KEPT CLEAR.

**GENERAL REMARKS**

ITEM APPEARS IN THE WESSEX AND KENT/SUSSEX WONS. ALL CONCERNED MUST COME TO A CLEAR UNDERSTANDING AS TO WHICH WON THEY ARE REFERRING.

**SW210 CLAPHAM JUNCTION TO READING****SUNDAY 12 OCTOBER**

Ref. No. P2025/4272071 Possession Manager Route Business Wessex

Item 179	Richmond and Whitton Jn	Down Twickenham Possession	0235 SUN	to	0615 SUN	Structures Examination 11m14ch and 12m55ch W2025/11618672
		Up Twickenham Possession	0235 SUN	to	0615 SUN	

**SECTION B - ENGINEERING ARRANGEMENTS.**

<b>At or Between</b>	<b>Lines Affected</b>	<b>Remarks</b>	
<b><u>SW210 CLAPHAM JUNCTION TO READING - Continued</u></b>			
<b><u>ITEM 186 CONTINUED</u></b>			
Clapham Jn and Latchmere No.2 Jn	Down Latchmere Curve Protected Path	2322 THU	to 2329 THU
Latchmere No.2 Jn and Ludgate Jn	Up Latchmere Curve Protected Path	0100 FRI	to 0102 FRI
Ludgate Jn and Clapham Jn	Down Ludgate Protected Path	0102 FRI	to 0105 FRI
Clapham Jn and Barnes	Down Windsor Slow Protected Path	0105 FRI	to 0111 FRI
Barnes and Hounslow Jn	Down Hounslow Protected Path	0111 FRI	to 0128 FRI
Hounslow Jn and Whitton Jn	Down Hounslow Spur Protected Path	0128 FRI	to 0130 FRI
Whitton Jn and Twickenham	Up Twickenham Protected Path	0130 FRI	to 0135 FRI
Twickenham	Platform 4 Protected Path	0135 FRI	to 0203 FRI
Twickenham and Clapham Jn	Up Main/Up Richmond/Up Windsor Fast Protected Path	0203 FRI	to 0243 FRI
Clapham Jn and Latchmere No.2 Jn	Up Latchmere Curve Protected Path	0243 FRI	to 0247 FRI
Latchmere No.2 Jn and Clapham Jn	Latchmere Reversible Protected Path	0308 FRI	to 0311 FRI
Clapham Jn and Feltham Jn	Down Windsor Fast/Down Richmond/Main Protected Path	0311 FRI	to 0333 FRI
Feltham Jn and Ascot	Down Main/ Down Twickenham Protected Path	0333 FRI	to 0408 FRI
Ascot and Reading Spur Jn	Down Main / Down Southern Protected Path	0408 FRI	to 0439 FRI
Reading Spur Jn and Reading	Down Southern Protected Path	0439 FRI	to 0442 FRI

**TRAFFIC REMARKS**

PROTECTED PATH FOR 3Q28 UTU 22:10 WOKING UP YARD RECP TO READING TRIANGLE SIDINGS.

NO POSSESSIONS SHOULD BE APPLIED DURING THESE TIMES.

**SECTION D – GENERAL INSTRUCTIONS AND NOTICES**

**\*\* Items marked thus will not appear in future issues and a note must be taken of them by all concerned**

A thick vertical line denotes new or amended items

**AMENDMENTS TO OPERATING PUBLICATIONS – Continued****PREVIOUSLY AMENDED EXCEPTIONAL POOR RAIL ADHESION,  
SPECIAL WORKING ARRANGEMENTS AND LOCAL INSTRUCTIONS**

Page No	LOR and Sub Heading	Explanation of Change	Ref	Date Last Published
19	SO110 Victoria To Ramsgate (Via Herne Hill And Chatham)	Victoria to Ramsgate (Via Herne Hill and Chatham) Exceptionally Poor Rail Adhesion update-line name correction.	D22933	30/08/2025
19	SO310 Hither Green To Maidstone West (Via Dartford)	Hither Green to Maidstone West (Via Dartford) Exceptionally Poor Rail Adhesion update-removal of sites after assessment.	D22933	30/08/2025

Copies of the latest Local Instructions are currently published on the National Electronic Sectional Appendix (NESA).

If you are a Network Rail employee and do not currently have access to NESA you can request access by going to the Connect IT Helpdesk (Miscellaneous requests).

If you are non-Network Rail employee and would like access to NESA please email your request to [NESA@networkrail.co.uk](mailto:NESA@networkrail.co.uk).

Alternatively you can obtain a copy of these or any other Exceptional Poor Rail Adhesion, Special Working Arrangements or Local Instructions by contacting the [PlanningPublications@networkrail.co.uk](mailto:PlanningPublications@networkrail.co.uk).

(D16821) (26/05/2020) (UFN)

**PREVIOUSLY AMENDED ROUTE CLEARANCE TABLES**

Table	Explanation of Change	Reference	Date of change
D2C	Amend the Class 707 clearances as shown below:	D22959	13/09/2025

Copies of these updated Route Clearance Tables are currently published on the National Electronic Sectional Appendix (NESA)

If you are a Network Rail employee and do not currently have access to NESA you can request access by going to the Connect IT Helpdesk (Miscellaneous reRequests)

If you are non Network Rail and would like access to NESA please email your request to [NESA@networkrail.co.uk](mailto:NESA@networkrail.co.uk)

Alternatively you can obtain a copy of these or any other Route Clearance tables by contacting the [PlanningPublications@networkrail.co.uk](mailto:PlanningPublications@networkrail.co.uk)

(D17882) (20/03/2021) (UFN)

**NOTICES & AMENDMENTS BY LINE OF ROUTE CODE****SO250 BATTERSEA PIER JUNCTION TO WILLESDEN WEST LONDON JUNCTION  
BETWEEN BATTERSEA PIER JUNCTION (0M 71CH) AND LATCHMERE JUNCTION 2M  
39CH UNTIL 31 DECEMBER 2027**

**\*\*\*NOTE THE END DATE HAS CHANGED SINCE IT WAS FIRST PUBLISHED\*\*\***

The Victoria Area Phase 5 Re-signalling Project (Stewarts Lane, Longhedge Junction, Loughborough Junction, Nunhead, Ravensbourne, Herne Hill, Penge East area) will be undertaking civil and signal engineering installation works as below:

- R1 installation of signal, location cases and Removeable Equipment Building (REB) foundations and buildings
- R2 erection of signal structures and signal heads (heads to remain covered up until commissioned)
- R3 installation of speed indicators (to remain covered up until commissioned)
- R4 associated permanent way work.

(D21348) (D/5444) (16/03/2024) (40/2025)

**SECTION D – GENERAL INSTRUCTIONS AND NOTICES**

\*\* Items marked thus will not appear in future issues and a note must be taken of them by all concerned  
A thick vertical line denotes new or amended items

**MISCELLANEOUS INSTRUCTIONS – Continued****SO645 BATTERSEA PARK TO PECKHAM RYE****BETWEEN BATTERSEA PARK (7M 27CH) AND PECKHAM RYE (3M 47CH)  
UNTIL 31 DECEMBER 2027**

**\*\*\*NOTE THE END DATE HAS CHANGED SINCE IT WAS FIRST PUBLISHED\*\*\***

The Victoria Area Phase 5 Re-signalling Project (Stewarts Lane, Longhedge Junction, Loughborough Junction, Nunhead, Ravensbourne, Herne Hill, Penge East area) will be undertaking civil and signal engineering installation works as below:

R5 installation of signal, location cases and Removeable Equipment Building (REB) foundations and buildings

R6 erection of signal structures and signal heads (heads to remain covered up until commissioned)

R7 installation of speed indicators (to remain covered up until commissioned)

R8 associated permanent way work.

(D21348) (D/5444) (16/03/2024) (40/2025)

**SECTION D – GENERAL INSTRUCTIONS AND NOTICES**

Items marked thus will not appear in future issues and a note must be taken of them by all concerned

A thick vertical line denotes new or amended items

**MISCELLANEOUS INSTRUCTIONS****MULTIPLE SPAD SIGNALS ANGLIA ROUTE**

The following signals have been passed at Danger without authority 2 or more times in the last 5 years

Signal	Location	Line	ELR	Signalbox	Date of latest SPAD	Events since 1985	Events in current 5 years	TPWS fitted at signal
CA721	Cambridge CS	Goods line (Down direction)	BGK	Cambridge	20/07/2022	6	2	N
CO698	Haughley Junction	Up Bury			24/10/2023	3	2	N
GB8	Gunnersbury	Up Richmond		Richmond Signal Box		2	2	Y
L361	Ilford CS	Outlet Road	ICS	Liverpool Street	16/10/2024	4	2	Y
NL101	Gospel Oak Junction	Up North London	BOK2	Upminster SCC (NLL)	07/08/2024	2	2	Y
NL1036	Willesden Junction High Level	Up North London	BOK2	Upminster	18/12/2021	4	2	Y
UR601	Barking	Down T&H	TAH3	Upminster	02/03/2022	4	2	Y
CA483	Chippenham Jn	Down Ely	SOB2	Cambridge	19/09/2024	15	3	Y

Last updated: 04/10/2025

Explanation of change: Signal L265 has been removed from the table.

(D23069) (04/10/2025) (RSSB) (UFN)

**MISCELLANEOUS INSTRUCTIONS****REPLACEMENT OF DOO STATION EQUIPMENT AT KENT ROUTE STATIONS****FROM WEDNESDAY 01 MAY 2024 UNTIL WEDNESDAY 01 MAY 2028****\*\*\*PLEASE NOTE THE END DATE HAS BEEN EXTENDED SINCE FIRST PUBLISHED\*\*\***

Driver Only Operation (DOO) equipment is gradually being replaced. The work mainly entails replacement of monitors and occasionally metalwork such as camera housings and monitor housings with new units at Kent route stations

Work will be undertaken between trains booked to call, or during white periods overnight.

Any queries should be directed to either Darren Goodall, or Doug Mackenzie – NR DOO Section Managers Kent.

(D/5341 – D20688) (27/04/2024) (UFN)

**MULTIPLE-SPAD SIGNALS KENT & SUSSEX ROUTES**

The following signals have been passed at Danger without authority two or more occasions in the last 5 years.

Signal	Location	Line	ELR	Signal box	Date of latest SPAD	Events since 1985	Events in current 5 years	TPWS fitted at signal
T22	Norwood Jn	Up London Bridge Slow	LBW	Three Bridges	26/02/2025	31	3	Y
EL325	Highbury & Islington	Down East London	ELL1	ELL SCC	11/03/20	6	3	Y
EL3035	NXG Depot	Heavy Cleaning	ELL0	ELL SCC	30/05/20	4	2	Y
TL1305 / L1305	Lee Spur Jn	Arrival line	LEE	TBROC	16/10/23	8	2	N
EK5160	Ramsgate Depot	Head shunt East	VIR	East Kent	25/05/22	4	3	N
TVS5578	London Blackfriars	Up Snow Hill	HHH	TBROC	08/07/21	2	2	N
TVS5582	London Blackfriars	Up Holborn	HHH	TBROC	27/09/2025	3	3	Y
TL4425	London Bridge	Down Snowhill	XTD	TBROC	19/03/22	2	2	Y
T134	South Croydon	Up Slow	VTB2	Three Bridges	15/07/23	6	3	Y
TL1324/L1324	Grove Park	Carriage Sidings	XTD	TBROC	21/04/24	10	2	N
TL1305/L1305	Lee Spur Jn	Arrival Line	LEE	TBROC	16/10/23	9	3	N
NK495	Dartford	Reversible	NKL	Ashford IECC	03/10/2024	13	2	Y
TL282/L282	Parks Bridge Jn	Up Mid Kent	LCH	TBROC	22/08/2024	3	2	Y
TVC532/VC532	Victoria	Up Brighton	VTB1	TBROC	19/09/24	16	2	Y
TVS1228	London Blackfriars	Down Holborn Slow	HHH	TBROC	20/11/2024	8	2	Y
CX9	Cuxton	Up Maidstone Branch	PWS2	Cuxton	10/01/2025	4	2	N
NK148	Crayford Spur A Jn	Up North Kent	NKL	Ashford IECC	25/02/2025	4	2	Y

Last Updated 27/09/2025

Explanation of Change: Signal TV25582 has had additional events added

(D23028) (27/09/2025) (UFN)