

PRIVATE AND NOT FOR PUBLICATION

WON 05 ELL

Download Version

Week No.

5

WEEKLY OPERATING NOTICE

Containing

NO SAFETY NOTICES
TEMPORARY SPEED RESTRICTIONS
ENGINEERING ARRANGEMENTS
SIGNALLING AND PERMANENT WAY ALTERATIONS
(NEW ITEMS)
(DETAILS OF WORK ALREADY CARRIED OUT)
GENERAL INSTRUCTIONS AND NOTICES
(AMENDMENTS TO OPERATING PUBLICATIONS)
(MISCELLANEOUS INSTRUCTIONS)

SATURDAY 02 MAY 2026
to
FRIDAY 08 MAY 2026

THIS NOTICE COVERS SELECTED LINES ONLY

Printed on Fri Apr 24 2026

If the weekly supply of this notice is not received at the normal time, application must be made to your local Manager

LINES COVERED BY THIS NOTICE

EA1010 LIVERPOOL STREET TO SEVEN KINGS
 EA1011 SEVEN KINGS TO IPSWICH[Seven Kings to Shenfield]
 EA1040 ROMFORD TO UPMINSTER
 EA1150 CHANNELSEA SOUTH JN TO STRATFORD CENTRAL JN WEST
 EA1160 BETHNAL GREEN EAST JN TO BISHOPS STORTFORD
 EA1170 HACKNEY DOWNS NORTH JN TO ENFIELD TOWN
 EA1180 READING LANE JN TO NAVARINO ROAD JN (GRAHAM ROAD CURVE)
 EA1190 BURY STREET JN TO CHESHUNT JN
 EA1200 CLAPTON JN TO CHINGFORD
 EA1280 STRATFORD CENTRAL JN EAST TO COPPERMILL JN
 EA1290 TOTTENHAM SOUTH JN TO SOUTH TOTTENHAM EAST JN
 EA1300 SOUTH TOTTENHAM WEST JN TO SEVEN SISTERS JN
 EA1310 CAMDEN ROAD WEST JUNCTION TO RICHMOND
 EA1320 CAMDEN ROAD WEST JN TO STRATFORD
 EA1325 EAST LONDON LINE
 EA1327 SILWOOD JN TO OLD KENT ROAD JN
 EA1350 CHANNELSEA NORTH JN TO TEMPLE MILLS EAST JN
 EA1370 GOSPEL OAK TO BARKING TILBURY LINE JN WEST
 EA1380 FENCHURCH STREET TO SHOEBURYNESSE
 EA1390 BARKING TILBURY LINE JN EAST TO PITSEA VIA TILBURY
 LN165 HARRINGAY PARK JN TO HARRINGAY JN
 MD101 EUSTON TO ARMITAGE JN (EXCL)
 MD120 CAMDEN JN. TO WATFORD JN. DC LINES
 MD135 HARLESDEN JN TO WILLESDEN CARRIAGE SHED SOUTH
 MD145 CAMDEN ROAD JN.TO CAMDEN JN.
 MD150 KENSAL GREEN JN. TO WILLESDEN SUBURBAN JN.
 MD155 KENSAL GREEN JN. TO HARLESDEN JN. (CITY LINES)
 MD160 WILLESDEN HIGH LEVEL JN. TO MITRE BRIDGE JN.
 MD165 NORTH POLE JN. TO ACTON WELLS JN.
 SO250 FACT JN/BATT PIER JN/FALC JN/CLAP JN/W.L. JN TO WILLESDEN JN
 SO500 VICTORIA TO BRIGHTON
 SO510 LONDON BRIDGE TO EPSOM DOWNS (VIA FOREST HILL)
 SO645 BATTERSEA PARK TO PECKHAM RYE (ATLANTIC LINES)
 SO650 BALHAM JN TO BECKENHAM JN/NORWOOD JN/SYDENHAM
 SO680 SOUTH BERMONDSEY JUNCTION TO EPSOM (VIA MITCHAM JN)
 SW100 WATERLOO TO CLAPHAM JUNCTION/LINFORD STREET (ALL LINES)
 SW210 CLAPHAM JUNCTION TO READING
 SW220 LATCHMERE JN TO KENSINGTON OLYMPIA

SECTION B - ENGINEERING ARRANGEMENTS.

At or Between	Lines Affected	Remarks
---------------	----------------	---------

EA1325 Highbury & Islington / Dalston West Curve

SUNDAY 03 to MONDAY 04 MAY

Ref. No. P2026/4305648 Possession Manager Transport for London

Item 226	Highbury and Islington and New Cross Gate	Down and Up East London Line Possession	2000 SUN	to 0430 MON	In Connection With Engineering Work 0km0m and 9km787m W2026/11688218
	Canal Jn (SO511) and New Cross Gate	NXG Reversible Possession	2000 SUN	to 0430 MON	
	Canal Jn (SO511) and Rolt Street Jn	Down and Up New Cross Possession	2000 SUN	to 0430 MON	
	Silwood Jn and Old Kent Road Jn	Down Silwood Possession	2000 SUN	to 0430 MON	
	Old Kent Road Jn and Silwood Jn	Up Silwood Possession	2000 SUN	to 0430 MON	
	Rolt Street Jn and New Cross	Up & Down New Cross Single Possession	2000 SUN	to 0430 MON	

ISOLATION OF ELECTRICAL SECTIONS

CURRENT WILL BE AFFECTED

CURRENT ISOLATION WILL EXTEND BEYOND EL205 & EL207 UP TO BUFFER STOPS IN LINE WITH NR STANDARD NR/L3ELP/27115

ISOLATION TO BE GIVEN UP AT 0400 TO ENABLE ARL CLASS 378 STOCK PREPARATION

PROTECTION LIMITS

- Down East London/New Cross Gate Reversible: Temporary Buffer Stop (Highbury and Islington Transfer Line)/ Beyond EL205# to Approach TL8047pts#
- Up East London Line: Beyond TL8038pts# to Approach EL207#/Buffer Stop (Highbury and Islington)
- Down and Up New Cross/New Cross Single: Buffer Stops (Platform D)
- Down Silwood: Approach TL991pts#
- Up Silwood: Beyond TL992pts#

TRAFFIC REMARKS

TRAINS TO BE STABLED IN DALSTON JN PLATFORMS 2 & 3

GENERAL REMARKS

LCV PROCESS TO APPLY TO THIS POSSESSION

WHEELS LOCKED IN NEW CROSS GATE DEPOT AND DALSTON JN PLATFORMS 2 & 3 FROM 2000 SUN TO 0400 MON

SUNDAY 03 to MONDAY 04 MAY

Ref. No. P2026/4148681 Repeated item, please see details under route EA1320

Item 219

SECTION B - ENGINEERING ARRANGEMENTS.

At or Between	Lines Affected	Remarks
---------------	----------------	---------

EA1325 Highbury & Islington / Dalston West Curve - Continued

TUESDAY 05 MAY

Ref. No. P2026/4248907 Possession Manager Cleshar Contract Services

Item 227	Highbury and Islington and New Cross Gate	Down and Up East London Line Possession	0110 to 0500 TUE TUE	In Connection With Engineering Work 0km0m and 10km47m W2026/11489202
	Canal Jn (SO511) and New Cross Gate	NXG Reversible Possession	0110 to 0500 TUE TUE	
	Canal Jn (SO511) and Rolt Street Jn	Down and Up New Cross Possession	0110 to 0500 TUE TUE	
	Rolt Street Jn and New Cross	Up & Down New Cross Single Possession	0110 to 0500 TUE TUE	
	Silwood Jn and Old Kent Road Jn	Down and Up Silwood Possession	0110 to 0500 TUE TUE	
	Canal Jn (SO511) and New Cross Gate Depot	Northbound Exit Possession	0110 to 0500 TUE TUE	

ISOLATION OF ELECTRICAL SECTIONS

CURRENT WILL BE AFFECTED

CURRENT ISOLATION WILL EXTEND BEYOND EL205 & EL207 UP TO BUFFER STOPS IN LINE WITH NR STANDARD NR/L3ELP/27115

PROTECTION LIMITS

Down East London/NXG Reversible: Temporary Buffer Stop (Highbury and Islington Transfer Line)/Beyond EL205# to Approach TL8047pts#

Up East London Line: Beyond TL8038pts# to Approach to EL207#/Buffer Stop (Highbury and Islington)

Down and Up New Cross/New Cross Single: To Buffer Stop (Platform D)

Down Silwood: Approach TL615#

Up Silwood: Beyond EL354#

Northbound Exit: Beyond EL280,EL282,EL284,EL286,EL288

TRAFFIC REMARKS

ARL TRAINS TO BE STABLED IN DALSTON JUNCTION PLATFORMS 2 & 3

GENERAL REMARKS

LCV PROCESS TO APPLY TO THIS POSSESSION

WEDNESDAY 06 MAY

Ref. No. P2026/4248909 Possession Manager Cleshar Contract Services

Item 228	Highbury and Islington and Surrey Quays	Down and Up East London Line Possession	0055 to 0505 WED WED	In Connection With Engineering Work 0km0m and 7km732m W2026/11488617
----------	-----------------------------------------	-----------------------------------------	-------------------------	----------------------------------------------------------------------------

ISOLATION OF ELECTRICAL SECTIONS

CURRENT WILL BE AFFECTED

PROTECTION LIMITS

Down East London: Temporary Buffer Stop (Highbury and Islington Transfer Line)/Buffer Stop (Dalston Junction Platform 3) to Approach EL147pts#

Up East London: Beyond EL148pts# to Buffer Stop (Dalston Junction Platform 2)/Buffer Stop (Highbury and Islington)

SECTION B - ENGINEERING ARRANGEMENTS.

At or Between	Lines Affected	Remarks
<u>EA1325 Highbury & Islington / Dalston West Curve - Continued</u>		
<u>ITEM 228 CONTINUED</u>		

TRAFFIC REMARKS

DALSTON JUNCTION TRAINS TO BE OUTSTABLED

GENERAL REMARKS

LCV PROCESS TO APPLY TO THIS POSSESSION

THURSDAY 07 MAY

Ref. No. P2026/4248911 Possession Manager Cleshar Contract Services

Item 229	Highbury and Islington and New Cross Gate	Down and Up East London Line Possession	0110 THU	to 0500 THU	In Connection With Engineering Work 0km0m and 9km73m W2026/11489288
	Canal Jn (SO511) and New Cross Gate	NXG Reversible Possession	0110 THU	to 0500 THU	
	Canal Jn (SO511) and Rolt Street Jn	Down and Up New Cross Possession	0110 THU	to 0500 THU	
	Rolt Street Jn and New Cross	Up & Down New Cross Single Possession	0110 THU	to 0500 THU	
	Silwood Jn and Old Kent Road Jn	Down and Up Silwood Possession	0110 THU	to 0500 THU	
	Canal Jn (SO511) and New Cross Gate Depot	Northbound Exit Possession	0110 THU	to 0500 THU	

ISOLATION OF ELECTRICAL SECTIONS

CURRENT WILL BE AFFECTED

CURRENT ISOLATION WILL EXTEND BEYOND EL205 & EL207 UP TO BUFFER STOPS IN LINE WITH NR STANDARD NR/L3ELP/27115

CURRENT ISOLATION WILL EXTEND BEYOND TL4629 SIGNAL UP TO START OF 80M GAP LINE WITH NR STANDARD NR/L3ELP/27115

PROTECTION LIMITS

Down East London/NXG Reversible: Temporary Buffer Stop (Highbury and Islington Transfer Line)/ Beyond EL205# to Approach TL4629#

Up East London Line: Beyond EL268# to Approach EL207#/Buffer Stop (Highbury and Islington)

Down and Up New Cross/New Cross Single: To Buffer Stop (Platform D)

Down Silwood: Approach TL615#

Up Silwood: Beyond EL354#

Northbound Exit: Beyond EL280,EL282,EL284,EL286,EL288

TRAFFIC REMARKS

ARL TRAINS TO BE STABLED IN DALSTON JUNCTION PLATFORMS 2 & 3

GENERAL REMARKS

LCV PROCESS TO APPLY TO THIS POSSESSION

SECTION B - ENGINEERING ARRANGEMENTS.

At or Between	Lines Affected	Remarks
EA1325 Highbury & Islington / Dalston West Curve - Continued		
FRIDAY 08 MAY		
Ref. No.	P2026/4248913	Possession Manager Cleshar Contract Services
Item 230	Highbury and Islington and New Cross Gate Down and Up East London Line Possession	0110 to 0500 FRI FRI
	Canal Jn (SO511) and New Cross Gate NXG Reversible Possession	0110 to 0500 FRI FRI
	Canal Jn (SO511) and Rolt Street Jn Down and Up New Cross Possession	0110 to 0500 FRI FRI
	Rolt Street Jn and New Cross Up & Down New Cross Single Possession	0110 to 0500 FRI FRI
	Silwood Jn and Old Kent Road Jn Down and Up Silwood Possession	0110 to 0500 FRI FRI
	Canal Jn (SO511) and New Cross Gate Depot Northbound Exit Possession	0110 to 0500 FRI FRI
In Connection With Engineering Work 0km0m and 9km73m W2026/11489370		

ISOLATION OF ELECTRICAL SECTIONS

CURRENT WILL BE AFFECTED

CURRENT ISOLATION WILL EXTEND BEYOND EL205 & EL207 UP TO BUFFER STOPS IN LINE WITH NR STANDARD NR/L3ELP/27115

CURRENT ISOLATION WILL EXTEND BEYOND TL4629 SIGNAL UP TO START OF 80M GAP LINE WITH NR STANDARD NR/L3ELP/27115

PROTECTION LIMITS

Down East London/NXG Reversible: Temporary Buffer Stop (Highbury and Islington Transfer Line)/Beyond EL205# to Approach TL4629#

Up East London Line: Beyond EL268# to Approach EL207#/Buffer Stop (Highbury and Islington)

Down and Up New Cross/New Cross Single: To Buffer Stops (Platform D)

Down Silwood: Approach TL615#

Up Silwood: Beyond EL354#

Northbound Exit: Beyond EL280,EL282,EL284,EL286,EL288

TRAFFIC REMARKS

ARL TRAINS TO BE STABLED IN DALSTON JUNCTION PLATFORMS 2 & 3

GENERAL REMARKS

LCV PROCESS TO APPLY TO THIS POSSESSION

EA1350 CHANNELSEA NORTH JN TO TEMPLE MILLS EAST JN

SUNDAY 03 MAY

Ref. No. P2026/4221833 Repeated item, please see details under route EA1320

Item 217

SECTION B - ENGINEERING ARRANGEMENTS.

At or Between	Lines Affected	Remarks
<u>SO250 FACT JN/BATT PIER JN/FALC JN/CLAP JN/W.L. JN TO WILLESSEN WEST LONDON JN</u>		

SATURDAY 02 to TUESDAY 05 MAY

Ref. No. P2026/4120412 Repeated item, please see details under route SO500

Item
160**SUNDAY 03 MAY**

Ref. No. P2026/4395665 Possession Manager Wessex Inner

Item 95	Clapham Jn Platform 2 Line Blockage	0200 to 0700 SUN SUN	Cable Work 3m70ch and 3m78ch W2026/11954626
---------	-------------------------------------------	-------------------------	---------------------------------------------------

ISOLATION OF ELECTRICAL SECTIONS

CURRENT WILL NOT BE AFFECTED

PROTECTION LIMITS

Down Ludgate: Beyond W667Bpts(W145 / W149) to Approach W311

TRAFFIC REMARKS

CLAPHAM JN: PLATFORM 2 TO BE KEEP CLEAR

SUNDAY 03 to MONDAY 04 MAY

Ref. No. P2026/4158253 Possession Manager Works Delivery Wessex

Item 3	Waterloo and Barnes	UMR/DWS/DW/DWS Possession	0100 to 0400 SUN MON	C1 Rerail - One Rail Only 0m4ch and 2m50ch W2026/11522852
	Queenstown Road and Barnes	Down Windsor Fast Possession	0100 to 0400 SUN MON	Litter / Graffiti Clearance 0m4ch and 0m24ch W2026/11586980
	Barnes and Waterloo	Up Windsor Fast/Up Windsor Possession	0100 to 0400 SUN MON	Structures Work 0m4ch and 1m29ch W2026/11581646
		Up Windsor Slow/Windsor Reversible Possession	0100 to 0400 SUN MON	Other E&P Work 0m4ch and 1m75ch W2026/11870261
	Waterloo and Nine Elms Jn	DW/DWF Possession	0100 to 0400 SUN MON	Track Maintenance 0m4ch and 2m50ch W2026/11526801
	Waterloo and International Jn	Windsor Relief Line 1 Possession	0100 to 0400 SUN MON	Structures Examination 0m4ch and 2m50ch W2026/11861928
		Windsor Relief Line 2 Possession	0100 to 0400 SUN MON	S&C Grinding Train 0m4ch and 2m50ch W2026/11869169
	Nine Elms Jn and Linford St Jn	Down Waterloo Curve Possession	0100 to 0400 SUN MON	S&C Grinding Train 0m4ch and 2m50ch W2026/11869111
		Up Waterloo Curve Possession	0100 to 0400 SUN MON	

SECTION B - ENGINEERING ARRANGEMENTS.

At or Between	Lines Affected	Remarks
<u>SO500 VICTORIA TO BRIGHTON - Continued</u>		
<u>ITEM 171 CONTINUED</u>		

TRAFFIC REMARKS

DOWN ROUTE AVAILABLE THROUGH SOUTH CROYDON JN.
 DOWN SERVICES VIA DOWN SLOW, UP SERVICES VIA UP FAST.
 THAMESLINK SERVICES VIA LONDON BRIDGE.
 PLATFORMS 2, 3 & 4 NOT AVAILABLE TO TRAFFIC AT EAST CROYDON.
 SOUTHERN ECS TO DIVERT VIA PURLEY (RM).

SO510 LONDON BRIDGE TO EPSOM DOWNS (VIA FOREST HILL)

SUNDAY 03 to MONDAY 04 MAY

Ref. No. P2026/4305648 Possession Manager Transport for London

Item 174	Highbury and Islington and New Cross Gate	Down and Up East London Line Possession	2000 SUN	to 0430 MON	In Connection With Engineering Work 0km0m and 9km787m W2026/11688218
	Canal Jn (SO511) and New Cross Gate	NXG Reversible Possession	2000 SUN	to 0430 MON	
	Canal Jn (SO511) and Rolt Street Jn	Down and Up New Cross Possession	2000 SUN	to 0430 MON	
	Silwood Jn and Old Kent Road Jn	Down Silwood Possession	2000 SUN	to 0430 MON	
	Old Kent Road Jn and Silwood Jn	Up Silwood Possession	2000 SUN	to 0430 MON	
	Rolt Street Jn and New Cross	Up & Down New Cross Single Possession	2000 SUN	to 0430 MON	

ISOLATION OF ELECTRICAL SECTIONS

CURRENT WILL BE AFFECTED

CURRENT ISOLATION WILL EXTEND BEYOND EL205 & EL207 UP TO BUFFER STOPS IN LINE WITH NR STANDARD NR/L3ELP/27115

ISOLATION TO BE GIVEN UP AT 0400 TO ENABLE ARL CLASS 378 STOCK PREPARATION

PROTECTION LIMITS

Down East London/New Cross Gate Reversible: Temporary Buffer Stop (Highbury and Islington Transfer Line)/ Beyond EL205# to Approach TL8047pts#
 Up East London Line: Beyond TL8038pts# to Approach EL207#/Buffer Stop (Highbury and Islington)
 Down and Up New Cross/New Cross Single: Buffer Stops (Platform D)
 Down Silwood: Approach TL991pts#
 Up Silwood: Beyond TL992pts#

TRAFFIC REMARKS

TRAINS TO BE STABLED IN DALSTON JN PLATFORMS 2 & 3

GENERAL REMARKS

LCV PROCESS TO APPLY TO THIS POSSESSION

SECTION B - ENGINEERING ARRANGEMENTS.

At or Between	Lines Affected	Remarks
<u>SO510 LONDON BRIDGE TO EPSOM DOWNS (VIA FOREST HILL) - Continued</u>		
<u>ITEM 174 CONTINUED</u>		

WHEELS LOCKED IN NEW CROSS GATE DEPOT AND DALSTON JN PLATFORMS 2 & 3 FROM 2000 SUN TO 0400 MON

TUESDAY 05 MAY

Ref. No. P2026/4248907 Possession Manager Cleshar Contract Services

Item 175	Highbury and Islington and New Cross Gate	Down and Up East London Line Possession	0110 to 0500 TUE TUE	In Connection With Engineering Work 0km0m and 10km47m W2026/11489202
	Canal Jn (SO511) and New Cross Gate	NXG Reversible Possession	0110 to 0500 TUE TUE	
	Canal Jn (SO511) and Rolt Street Jn	Down and Up New Cross Possession	0110 to 0500 TUE TUE	
	Rolt Street Jn and New Cross	Up & Down New Cross Single Possession	0110 to 0500 TUE TUE	
	Silwood Jn and Old Kent Road Jn	Down and Up Silwood Possession	0110 to 0500 TUE TUE	
	Canal Jn (SO511) and New Cross Gate Depot	Northbound Exit Possession	0110 to 0500 TUE TUE	

ISOLATION OF ELECTRICAL SECTIONS

CURRENT WILL BE AFFECTED

CURRENT ISOLATION WILL EXTEND BEYOND EL205 & EL207 UP TO BUFFER STOPS IN LINE WITH NR STANDARD NR/L3ELP/27115

PROTECTION LIMITS

Down East London/NXG Reversible: Temporary Buffer Stop (Highbury and Islington Transfer Line)/Beyond EL205# to Approach TL8047pts#

Up East London Line: Beyond TL8038pts# to Approach to EL207#/Buffer Stop (Highbury and Islington)

Down and Up New Cross/New Cross Single: To Buffer Stop (Platform D)

Down Silwood: Approach TL615#

Up Silwood: Beyond EL354#

Northbound Exit: Beyond EL280,EL282,EL284,EL286,EL288

TRAFFIC REMARKS

ARL TRAINS TO BE STABLED IN DALSTON JUNCTION PLATFORMS 2 & 3

GENERAL REMARKS

LCV PROCESS TO APPLY TO THIS POSSESSION

WEDNESDAY 06 MAY

Ref. No. P2026/4248006 Possession Manager Area Planning London Bridge (DU)

Item 44	Metropolitan Jn and London Bridge	Down Snowhill Possession	0001 to 0520 WED WED	Track Maintenance 1m51ch and 5m60ch W2026/11546710
---------	-----------------------------------	--------------------------	-------------------------	----------------------------------------------------------

SECTION B - ENGINEERING ARRANGEMENTS.

At or Between	Lines Affected	Remarks
<u>SO510 LONDON BRIDGE TO EPSOM DOWNS (VIA FOREST HILL) - Continued</u>		
<u>ITEM 172 CONTINUED</u>		
	Down Atlantic Possession	0055 to 0510 THU THU
Old Kent Road Jn	Up Silwood (part) Possession	0055 to 0510 THU THU
	Down Silwood (part) Possession	0055 to 0510 THU THU

ISOLATION OF ELECTRICAL SECTIONS

CURRENT WILL BE AFFECTED

CURRENT WILL BE SWITCHED OFF OUTSIDE OF THE PROTECTION LIMITS ON DOWN AND UP SILWOOD LINES, UP TO THE 80M GAP AT SURREY CANAL ROAD, IN ACCORDANCE WITH NR/L3/ELP27115 THIS SECTION IS NOT AVAILABLE TO DC ELECTRIC TRAFFIC

PROTECTION LIMITS

South London Reversible/Down South London/Down Portsmouth: Beyond TL7313pts# to Approach TVC376pts#
 Up Portsmouth/Up South London: Beyond TVC756# to Approach TL7312pts#
 Down Silwood Line (Part): Beyond TL615#
 Up Silwood Line (Part): Approach EL354#
 Down Atlantic: Beyond VS988pts#
 Up Atlantic: Approach VS987pts#

GENERAL REMARKS

LCV PROCESS TO APPLY TO THIS POSSESSION

THURSDAY 07 MAY

Ref. No. P2026/4248911 Possession Manager Cleshar Contract Services

Item 177	Highbury and Islington and New Cross Gate	Down and Up East London Line Possession	0110 to 0500 THU THU	In Connection With Engineering Work 0km0m and 9km73m W2026/11489288
	Canal Jn (SO511) and New Cross Gate	NXG Reversible Possession	0110 to 0500 THU THU	
	Canal Jn (SO511) and Rolt Street Jn	Down and Up New Cross Possession	0110 to 0500 THU THU	
	Rolt Street Jn and New Cross	Up & Down New Cross Single Possession	0110 to 0500 THU THU	
	Silwood Jn and Old Kent Road Jn	Down and Up Silwood Possession	0110 to 0500 THU THU	
	Canal Jn (SO511) and New Cross Gate Depot	Northbound Exit Possession	0110 to 0500 THU THU	

SECTION B - ENGINEERING ARRANGEMENTS.

At or Between	Lines Affected	Remarks
<u>SO510 LONDON BRIDGE TO EPSOM DOWNS (VIA FOREST HILL) - Continued</u>		
<u>ITEM 177 CONTINUED</u>		

ISOLATION OF ELECTRICAL SECTIONS

CURRENT WILL BE AFFECTED

CURRENT ISOLATION WILL EXTEND BEYOND EL205 & EL207 UP TO BUFFER STOPS IN LINE WITH NR STANDARD NR/L3ELP/27115

CURRENT ISOLATION WILL EXTEND BEYOND TL4629 SIGNAL UP TO START OF 80M GAP LINE WITH NR STANDARD NR/L3ELP/27115

PROTECTION LIMITS

Down East London/NXG Reversible: Temporary Buffer Stop (Highbury and Islington Transfer Line)/ Beyond EL205# to Approach TL4629#

Up East London Line: Beyond EL268# to Approach EL207#/Buffer Stop (Highbury and Islington)

Down and Up New Cross/New Cross Single: To Buffer Stop (Platform D)

Down Silwood: Approach TL615#

Up Silwood: Beyond EL354#

Northbound Exit: Beyond EL280,EL282,EL284,EL286,EL288

TRAFFIC REMARKS

ARL TRAINS TO BE STABLED IN DALSTON JUNCTION PLATFORMS 2 & 3

GENERAL REMARKS

LCV PROCESS TO APPLY TO THIS POSSESSION

THURSDAY 07 to FRIDAY 08 MAY

Ref. No. P2026/4247724 Possession Manager Area Planning London Bridge (DU)

Item 61	Cannon Street	Plat 1 - 7 / Line A - E Possession	2350 THU	to	0520 FRI	Track Maintenance 0m0ch and 5m53ch W2026/11547486 Structures Examination 6m19ch and 6m47ch W2026/11984667
	Cannon Street and Metropolitan Jn	Metropolitan Reversible Possession	2350 THU	to	0520 FRI	
	Cannon Street and School Jn	Down Cannon Street / 1 Down / Down Kent Slow Possession	2350 THU	to	0520 FRI	
	Cannon Street and New Cross	2 Reversible / Up Cannon Street Possession	2350 THU	to	0520 FRI	
	Cannon Street and Borough Market Jn	Cannon Street Reversible Possession	2350 THU	to	0520 FRI	
	Metropolitan Jn and Edward Street Jn	Down Snowhill / 4 Down Possession	2350 THU	to	0520 FRI	
	School Jn and London Bridge	Up Kent Slow / 3 Up Possession	2350 THU	to	0520 FRI	
	Southwark Park Road Jn and Surrey Canal Jn	6 Down/Southwark Reversible Possession	2350 THU	to	0520 FRI	
	Corbetts Lane Jn and Bricklayers Arms Jn	Down Sussex Fast Possession	2350 THU	to	0520 FRI	

SECTION B - ENGINEERING ARRANGEMENTS.

	At or Between	Lines Affected			Remarks
<u>SO510 LONDON BRIDGE TO EPSOM DOWNS (VIA FOREST HILL) - Continued</u>					
FRIDAY 08 MAY					
Ref. No.	P2026/4403618		Possession Manager	Area Planning London Bridge (DU)	
Item 173	South Bermondsey Jn and Tulse Hill	South London Rev/Down South London/Down Portsmouth Possession	0055 FRI	to 0510 FRI	Track Maintenance 1m75ch and 4m64ch W2026/11976644
		Up Portsmouth/Up South London Possession	0055 FRI	to 0510 FRI	
	Peckham Rye Jn and Crofton Road Jn	Up Atlantic Possession	0055 FRI	to 0510 FRI	
		Down Atlantic Possession	0055 FRI	to 0510 FRI	
	Old Kent Road Jn	Up Silwood (part) Possession	0055 FRI	to 0510 FRI	
		Down Silwood (part) Possession	0055 FRI	to 0510 FRI	

ISOLATION OF ELECTRICAL SECTIONS

CURRENT WILL BE AFFECTED

CURRENT WILL BE SWITCHED OFF OUTSIDE OF THE PROTECTION LIMITS ON DOWN AND UP SILWOOD LINES, UP TO THE 80M GAP AT SURREY CANAL ROAD, IN ACCORDANCE WITH NR/L3/ELP27115
THIS SECTION IS NOT AVAILABLE TO DC ELECTRIC TRAFFIC

PROTECTION LIMITS

South London Reversible/Down South London/Down Portsmouth: Beyond TL7313pts# to Approach TVC376pts#
Up Portsmouth/Up South London: Beyond TVC756# to Approach TL7312pts#
Down Silwood Line (Part): Beyond TL615#
Up Silwood Line (Part): Approach EL354#
Down Atlantic: Beyond VS988pts#
Up Atlantic: Approach VS987pts#

GENERAL REMARKS

LCV PROCESS TO APPLY TO THIS POSSESSION

FRIDAY 08 MAY

Ref. No.	P2026/4248913		Possession Manager	Cleshar Contract Services	
Item 178	Highbury and Islington and New Cross Gate	Down and Up East London Line Possession	0110 FRI	to 0500 FRI	In Connection With Engineering Work 0km0m and 9km73m W2026/11489370
	Canal Jn (SO511) and New Cross Gate	NXG Reversible Possession	0110 FRI	to 0500 FRI	
	Canal Jn (SO511) and Rolt Street Jn	Down and Up New Cross Possession	0110 FRI	to 0500 FRI	
	Rolt Street Jn and New Cross	Up & Down New Cross Single Possession	0110 FRI	to 0500 FRI	

SECTION B - ENGINEERING ARRANGEMENTS.

At or Between	Lines Affected	Remarks
<u>SO510 LONDON BRIDGE TO EPSOM DOWNS (VIA FOREST HILL) - Continued</u>		
<u>ITEM 178 CONTINUED</u>		
Silwood Jn and Old Kent Road Jn	Down and Up Silwood Possession	0110 to 0500 FRI FRI
Canal Jn (SO511) and New Cross Gate Depot	Northbound Exit Possession	0110 to 0500 FRI FRI
ISOLATION OF ELECTRICAL SECTIONS		
CURRENT WILL BE AFFECTED		
CURRENT ISOLATION WILL EXTEND BEYOND EL205 & EL207 UP TO BUFFER STOPS IN LINE WITH NR STANDARD NR/L3ELP/27115		
CURRENT ISOLATION WILL EXTEND BEYOND TL4629 SIGNAL UP TO START OF 80M GAP LINE WITH NR STANDARD NR/L3ELP/27115		
PROTECTION LIMITS		
Down East London/NXG Reversible: Temporary Buffer Stop (Highbury and Islington Transfer Line)/Beyond EL205# to Approach TL4629#		
Up East London Line: Beyond EL268# to Approach EL207#/Buffer Stop (Highbury and Islington)		
Down and Up New Cross/New Cross Single: To Buffer Stops (Platform D)		
Down Silwood: Approach TL615#		
Up Silwood: Beyond EL354#		
Northbound Exit: Beyond EL280,EL282,EL284,EL286,EL288		
TRAFFIC REMARKS		
ARL TRAINS TO BE STABLED IN DALSTON JUNCTION PLATFORMS 2 & 3		
GENERAL REMARKS		
LCV PROCESS TO APPLY TO THIS POSSESSION		

SO645 BATTERSEA PARK TO PECKHAM RYE (ATLANTIC LINES)**SUNDAY 03 MAY**

Ref. No. P2026/4406582 Possession Manager Area Planning Orpington (DU)

Item 114	Brixton Jn and Nunhead Jn	Down Catford Loop Possession	0120 to 0605 SUN SUN	Track Maintenance 3m13ch and 4m50ch W2026/11987719
		Up Catford Loop Possession	0120 to 0605 SUN SUN	
	Loughborough Jn and Cambria Jn	Down Cambria Spur Possession	0120 to 0605 SUN SUN	
		Up Cambria Spur Possession	0120 to 0605 SUN SUN	
	Canterbury Road Jn and Loughborough Jn	Down Brixton Spur Possession	0120 to 0605 SUN SUN	
		Up Brixton Spur Possession	0120 to 0605 SUN SUN	
	Shepherds Lane Jn and Denmark Hill	Down Atlantic Line Blockage (Between Trains)	0150 to 0535 SUN SUN	

SECTION D – GENERAL INSTRUCTIONS AND NOTICES

- ** Items marked thus will not appear in future issues and a note must be taken of them by all concerned
A thick vertical line denotes new or amended items

NOTICES & AMENDMENTS BY LINE OF ROUTE CODE**SO250 BATTERSEA PIER JUNCTION TO WILLESDEN WEST LONDON JUNCTION****BETWEEN BATTERSEA PIER JUNCTION AND LATCHMERE JUNCTION
FROM 0005 HOURS SATURDAY 7 FEBRUARY UNTIL 31 DECEMBER 2027**

Since 2024 on ongoing into 2027 the Victoria Area Phase 5 Re-signalling Project (Stewarts Lane, Longhedge Junction, Loughborough Junction, Nunhead, Ravensbourne, Herne Hill, Penge East area) continues undertaking civil and signal engineering installation works as below:

- installation of signal, location cases and Removeable Equipment Building (REB) foundations and buildings.
- Erection of signal structures and signal heads, including 4 foot equipment such as AWS, TPWS, Axle counter equipment, (Signal heads to remain covered and AWS cover plates to be fitted until commissioned)
- installation of speed indicators (to remain covered up until commissioned)
- Associated permanent way work.

(D23430) (07/02/2026) (14)

SO500 VICTORIA TO BRIGHTON**GATWICK AIRPORT STATION**

The Gatwick Station Project is entering its final phase of construction works and the next phase of the project involves commissioning into use the permanent lighting fittings on Platforms 5, 6 and 7.

The current platform lighting in the central section of the abovementioned platforms remain temporary fittings affixed to hoardings. From Monday 11th September 2023 (Week 24) this central section of lighting shall be changed over to its permanent light fittings. All lighting changeovers shall be fully tested prior to changeover.

This is to ensure minimum lux levels and lighting uniformity is achieved and verified by GTR test trains prior to enacting changeover. Whilst this activity shall not impact or affect the operational railway, operational staff based at and passing through the station may observe that lighting positions on the platform have changed so prior notice is being provided.

(D/5342 – D20723) (11/09/2023) (UFN)

HORLEY STATION**FROM 2345 SATURDAY 11 OCTOBER 2025**

As part of the upcoming refurbishment works planned at the Horley Station Footbridge, which connects the station to all platforms, and spanning all lines, will have scaffolding erected above the platform to support these works.

As drivers pass through this location, they will see the presence of this scaffolding and contractors working overhead.

The presence of this scaffolding and refurbishment works may be a source of distraction to drivers, so this notice is being provided to alert them of this change in the surroundings as they pass through this location.

(D23089) (11/10/2025) (UFN)

SO645 BATTERSEA PARK TO PECKHAM RYE**BETWEEN BATTERSEA PARK AND PECKHAM RYE
FROM 0005 HOURS SATURDAY 7 FEBRUARY UNTIL 31 DECEMBER 2027**

Since 2024 on ongoing into 2027 the Victoria Area Phase 5 Re-signalling Project (Stewarts Lane, Longhedge Junction, Loughborough Junction, Nunhead, Ravensbourne, Herne Hill, Penge East area) continues undertaking civil and signal engineering installation works as below:

- installation of signal, location cases and Removeable Equipment Building (REB) foundations and buildings.
- Erection of signal structures and signal heads, including 4 foot equipment such as AWS, TPWS, Axle counter equipment, (Signal heads to remain covered and AWS cover plates to be fitted until commissioned)
- installation of speed indicators (to remain covered up until commissioned)
- Associated permanent way work.

(D23430) (07/02/2026) (14)

SECTION D – GENERAL INSTRUCTIONS AND NOTICES

** Items marked thus will not appear in future issues and a note must be taken of them by all concerned
A thick vertical line denotes new or amended items

MISCELLANEOUS INSTRUCTIONS**REPLACEMENT OF DOO STATION EQUIPMENT AT KENT ROUTE STATIONS****FROM WEDNESDAY 01 MAY 2024 UNTIL WEDNESDAY 01 MAY 2028*******PLEASE NOTE THE END DATE HAS BEEN EXTENDED SINCE FIRST PUBLISHED*****

Driver Only Operation (DOO) equipment is gradually being replaced. The work mainly entails replacement of monitors and occasionally metalwork such as camera housings and monitor housings with new units at Kent route stations. Work will be undertaken between trains booked to call, or during white periods overnight.

Any queries should be directed to either Darren Goodall, or Doug Mackenzie – NR DOO Section Managers Kent.

(D/5341 – D20688) (27/04/2024) (UFN)

WEEDSPRAYING TRAINS IN OPERATION**FROM MONDAY 9 MARCH 2026 UNTIL MONDAY 31 AUGUST 2026**

In 2026 multi-purpose vehicles (MPVs) and Envu (previously Bayer) trains will be delivering the national train-borne weed spray programme.

If any staff are on or near the line when a Weed Control Train approaches, they should take the following action:

- R1 On the approach of the Weed Control Train staff must acknowledge and move to a position of safety
- R2 Remain in the position of safety; **Make themselves visible** to the Weed Control Train. If the spray operators can see anyone who is working in the vicinity, they will suspend spraying as they pass the site.
- R3 Staff should not 'hide' behind bushes in an attempt to avoid being sprayed. In such cases the spray operators may not see staff and the spray jets are specifically designed to penetrate bushes.

The herbicides deployed by the Weed Control Train are biodegradable, non-irritant and non-harmful at the low concentrations used. In the unlikely event that staff are sprayed accidentally it is recommended that they take the following actions:

1. If the eyes have been sprayed, rinse immediately with clean, water for 15 minutes and obtain medical aid if any discomfort is felt thereafter.
2. Rinse any exposed skin with clean water and wash with soap and water afterwards.
3. Avoid eating, drinking, or smoking until this procedure has been carried out.
4. Change any sprayed clothing at the earliest convenient time and retain in a plastic bag for collection.
5. Report the incident to the Route Operations Control.
6. Should any member of staff be sprayed they may obtain advice from SCO 24:7 Seasonal Controller 01908 723500 (Option 8)
7. If you have any medical concerns, please call the non-emergency NHS number – 111.

Should any member of staff require any further information or advice please contact:

SCO 24:7 Seasonal Controller 01908 723500 (Option 8)

(D23607) (21/03/2026) (22)

SECTION D – GENERAL INSTRUCTIONS AND NOTICES

** Items marked thus will not appear in future issues and a note must be taken of them by all concerned
A thick vertical line denotes new or amended items

MISCELLANEOUS INSTRUCTIONS – Continued**MULTIPLE-SPAD SIGNALS KENT & SUSSEX ROUTES**

The following signals have been passed at Danger without authority two or more occasions in the last 5 years.

Signal	Location	Line	ELR	Signal box	Date of latest SPAD	Events since 1985	Events in current 5 years	TPWS fitted at signal
T22	Norwood Jn	Up London Bridge Slow	LBW	Three Bridges	26/02/2025	31	3	Y
T24	Norwood Fork Jn	Up Wallington	NFE	Three Bridges	21/03/2026	5	3	N
EL325	Highbury & Islington	Down East London	ELL1	ELL SCC	11/03/20	6	3	Y
EL3035	NXG Depot	Heavy Cleaning	ELL0	ELL SCC	30/05/20	4	2	Y
TL1305 / L1305	Lee Spur Jn	Arrival line	LEE	TBROC	16/10/23	8	2	N
EK5160	Ramsgate Depot	Head shunt East	VIR	East Kent	25/05/22	4	3	N
TVS5578	London Blackfriars	Up Snow Hill	HHH	TBROC	08/07/21	2	2	N
TVS5582	London Blackfriars	Up Holborn	HHH	TBROC	27/09/2025	3	3	Y
T134	South Croydon	Up Slow	VTB2	Three Bridges	15/07/23	6	3	Y
TL1324/L1324	Grove Park	Carriage Sidings	XTD	TBROC	21/04/24	10	2	N
TL1305/L1305	Lee Spur Jn	Arrival Line	LEE	TBROC	16/10/23	9	3	N
NK495	Dartford	Reversible	NKL	Ashford IECC (North Kent)	03/10/2024	13	2	Y
TL282/L282	Parks Bridge Jn	Up Mid Kent	LCH	TBROC	22/08/2024	3	2	Y
TVC532/VC532	Victoria	Up Brighton	VTB1	TBROC	19/09/24	16	2	Y
TVC530/VC530	Victoria	Up Brighton Fast	VTB1	TBROC	02/10/2025	3	2	Y
TVS25/VS25	Victoria	Up Chatham	VIR	TBROC	26/02/2026	3	2	Y
TVS1228	London Blackfriars	Down Holborn Slow	HHH	TBROC	20/11/2024	8	2	Y
CX9	Cuxton	Up Maidstone Branch	PWS2	Cuxton	10/01/2025	4	2	N
NK148	Crayford Spur A Jn	Up North Kent	NKL	Ashford IECC (North Kent)	25/02/2025	4	2	Y
NK494	Dartford Jn	Reversible	HDR	Ashford IECC (North Kent)	27/11/2025	12	2	Y

Last Updated 13/04/2026

Explanation of Change: Signal T24 has been added (D23685) (13/04/2026) (UFN)